

Murrumbidgee to Googong Water Transfer - Landscape Rehabilitation Management Plan BWA-M2G-EN-ECP-008-3

January 2012

Delivered by the Bulk Water Alliance



securing water for life

Certificate of approval for issue of documents

Document number	BWA-M2G-EN-ECP-008-3
DM5 number	
Title	Murrumbidgee to Googong Water Transfer - Landscape Rehabilitation Management Plan
Revision	3
Document status	Final
Date of issue	16 January, 2012

	Position	Name	Signature	Date
Prepared by	M2G Land and Compliance Manager	John Turville	Alla_	15/2/12
Reviewed by	M2G Owner's Project Manager	Simon Webber	Alle	15 FEB 2012
Approved by	M2G Project Manager	Jason Julius	(-unhole, C	16/2/12.

Document revision control

Version	Author	Date	Description	Approval
А	J. Turville	8 th March, 2010	Initial Draft	MM
В	J. Turville	24 th May, 2010	Revision of initial draft incorporating comments from internal grasslands ecologist	JT
С	J. Turville	25 th June, 2010	Final draft for agency distribution	JT
D	J. Turville	2 nd July, 2010	Incorporation of comments into draft	JT
0	J. Turville	25 th August 2010	Final Version	JT
1	J. Turville	28 th October, 2010	Incorporation of agency comments	JT
2	J. Turville	11 th March, 2011	Incorporation of Appendix F Vegetation Condition Summary and revision of Appendix E, Weed Management Maps	JT
3	J. Turville	16 January 2012	Annual Review	JT

© ACTEW Corporation Ltd

This publication is copyright and contains information that is the property of ACTEW Corporation Ltd. It may be reproduced for the purposes of use while engaged on ACTEW commissioned projects, but is not to be communicated in whole or in part to any third party without prior written consent.

Disclaimer

This document has been prepared for ACTEW and is to be used for internal purposes. No warranty is given as to its suitability for any other purpose.

Distribution – List of Registered Copies

Сору	Issued to	Date	Name
electronic	Bulk Water Alliance – Owner's Project Manager		Simon Webber
electronic	M2G Project Manager		Jason Julius
electronic	M2G Construction Manager		Matthew Richardson
electronic	M2G Land and Compliance Manager		John Turville
electronic	M2G – Community Engagement and Stakeholder (CESM) Manager		Rachel Clarke
electronic	DECCW (NSW EPA)		Sandie Jones
electronic	NSW Fisheries (DII)		Trevor Daly
electronic	NSW Office of Water (NOW)		Tim Smith
electronic	NSW Department of Planning		Belinda Scott
electronic	ACT Planning and Land Authority		Michaela Watts
electronic	ACT Parks, Conservation and Lands (TAMS)		Michael McConachie
electronic	DECCEW (ACT Environment Protection Authority)		Rodney Dix

Abbreviations

Abbreviation	
ACTEW	ACTEW Corporation Limited
ACTPLA	ACT Planning and Land Authority
AEMP	Aquatic Ecology Management Plan
AQMP	Air Quality Management Plan
BWA	Bulk Water Alliance
СЕМР	Construction Environment Management Plan
CESM	Community Engagement and Stakeholder Management
EWMS	Environmental Work Method Statement

Abbreviation	
DECCW	NSW Department of Environment, Climate Change and Water
DECCEW	ACT Department of Environment, Climate Change, Energy and Water
ECP	Environmental Control Plan
EMS	Environmental Management System
EPA	Environment Protection Authority
EPBC ACT 1999	Environmental Protection and Biodiversity Conservation ACT 1999
ESCP	Erosion and Sediment Control Plan
HLPS	High Lift Pump Station
IRMP	Incident Response Management Plan
LALC	Local Aboriginal Land Council
LLPS	Low Lift Pump Station
M2G	Murrumbidgee to Googong
NVMP	Noise and Vibration Management Plan
PCL	Parks, Conservation and Lands
PER	Public Environment Report
POEO	NSW Protection of the Environment Operations ACT 1997
RAO's	Representative Aboriginal Organisations
ROW	Right of Way
SAD	Sensitive Area Diagram
SEP	Site Environmental Plan
SWMP	Soil and Water Management Plan
ТЕМР	Terrestrial Ecology Management Plan
WMP	Waste Management Plan

Environmental Commitments and Conditions of Approval / Licences

Commitment No.	Commitment / Condition	Reference within LRMP
17	Detailed design of the pipeline will ensure the pipeline is constructed in the identified construction impact zone in order to minimise direct impact on moderate to good quality Box Gum Grassy Woodland, grasslands and hollow-bearing trees and rock outcrops, and any other higher quality vegetation, as far as practicable.	Appendix B of CEMP
18	The construction and scour widths will be reduced in areas that contain EEC's and/or threatened species habitat. The exact location and extent of reduced construction corridor widths will be determined in the CEMP.	Appendix B of CEMP
19	Where the removal of hollow-bearing trees and/or hollow limbs is unavoidable, an appropriately qualified arborist will be employed. Tree hollows will be inspected for resident fauna by a qualified ecologist/zoologist prior to felling or trimming. Any trees or limbs that are removed will be retained on site for ground based habitat.	Relocation of timber - Appendix D of LRMP Terrestrial Ecology MP (TEMP)
40	The pipeline route will be periodically inspected to ensure rehabilitation and stabilisation works have been effective in the longer term.	Section 5.4.5 of LRMP
42	Reinstatement of disturbed areas during construction of the project will be undertaken progressively during the construction period. A Rehabilitation Plan will be developed to describe the rehabilitation management, objectives and activities necessary to assess and rehabilitate areas impacted by construction works.	LRMP
44	Landscaping, vegetation rehabilitation, replacement planting and encouragement of natural regeneration will be undertaken in accordance with the rehabilitation plan.	LRMP

Table 1.1 M2G EIS Commitments

Table 1.2 M2G DA Conditions of Approval (ACT)

Condition No.	Commitment / Condition	Reference within LRMP
2	A Rehabilitation and Landscape Management Plan that details the rehabilitation management and activities necessary to assess and rehabilitate areas impacted by the construction of the M2G pipeline be endorsed by the Senior Manager, Asset Acceptance (AA), PCL, TAMS and	LRMP

Condition No.	Commitment / Condition	Reference within LRMP
	the EPA and evidence of this endorsement be submitted to ACTPLA. During construction, all existing vegetation (trees, shrubs and grass) located on the verge and unleased Territory land immediately adjacent to the development will be managed, protected and maintained in accordance with the Rehabilitation and Landscape Management Plan. The plan will include as a minimum, the following sub-plans and mitigation measures:	
2 (a)	• Aquatic Ecology Management sub-plan An Aquatic ecology management sub-plan that details the procedures to manage and minimise the potential impact on aquatic environments be endorsed by PCL, TAMS and the EPA	Aquatic Ecology Management Plan (AEMP) – sub-plan to Construction EMP (CEMP)
2 (b)	 Flora and Fauna Management sub-plan A Flora and Fauna management sub-plan that details the mitigation and management of impacts on flora and fauna including weed control during construction and operation phase be endorsed by PCL, TAMS 	Terrestrial Ecology MP (TEMP) – sub-plan to CEMP
2 (c)	Monitoring and Research Program A Monitoring and Research Program for the aquatic ecosystem including fish, in both the Murrumbidgee and Burra/Googong be developed in consultation with and approved by the Research and Planning Unit, PCL, TAMS prior to the commencement of works.	Ecological Monitoring Program (Appendix A of AEMP) (And part of the Operation Environment Management Plan, OEMP)

Table 1.3 M2G DoP Conditions of Approval

Condition No.	Commitment / Condition	Reference within LRMP
6.3 b)	Rehabilitation details and a program for reporting on the effectiveness of flora and fauna management measures, including a schedule for planting and seeding within areas supporting endangered ecological communities. Management methods shall be reviewed where found to be ineffective	LRMP
2.10	After construction is complete and for a period of two years after that time (or as otherwise required by the Director General) the proponent shall monitor areas along the project alignment for weed infestation. Any infestations shall be managed to remove or minimise their spread.	Weed Management Procedure, Appendix D of LRMP

Contents

1	INTRODUCTION	9
1.1	Background	9
1.2	Purpose of the LRMP	10
1.3	Objectives of the LRMP	10
1.4	Performance Goals	11
2	LEGISLATIVE & REGULATORY COMPLIANCE	12
2.1	Relevant Legislation	12
2.2	Guidelines and Standards	12
2.3	Conditions of Approval	13
2.4	Licences and Permits	13
3	STRUCTURE AND RESPONSIBILITIES	14
3.1	Site Structure	14
3.2	M2G Project Manager	15
3.3	M2G Construction Manager	15
3.4	M2G Land and Compliance Manager	15
3.5	M2G Landscape Design Manager	15
3.6	M2G Community Engagement & Stakeholder Manager	15
3.7	Subcontractors	16
4	ENVIRONMENTAL ASPECTS AND IMPACTS	17
4.1	Environmental Aspect, Impact and Risk Identification	17
4.2	The existing environment and land uses.	21
5	ENVIRONMENTAL CONTROLS AND MITIGATION MEASURES	23
5.1	Rehabilitation Methodology	23
5.2	Soil management	25
5.3	Establishment techniques	25
5.4	Improvement of Terrestrial Flora and Fauna Values	33
6	COMMUNITY & STAKEHOLDER CONSULTATION	34
6.1	Community Engagement and Stakeholder Management	34
6.2	Complaints management strategy	35
7	TRAINING, AWARENESS AND COMPETENCE	36
7.1	Site Induction	36
7.2	Environment Management Training	36
7.3	Toolbox Training	37
8	INSPECTION, AUDITING AND MONITORING	38
8.1	Inspection and Auditing	38
8.2	Monitoring of Landscape Rehabilitation Performance	38

9 REVIEW AND IMPROVEMENT OF THE LR	MP 41
Appendix A Typical Pipeline Easement Layouts	42
Appendix B Landscape Design Details	44
Appendix C Coarse Woody Debris Guidelines	45
Appendix D Weed Management Procedure	48
Appendix E Vegetation Condition Summary	49

List of tables

Table 1.1 M2G EIS Commitments	5
Table 1.2 M2G DA Conditions of Approval (ACT)	5
Table 1.3 M2G DoP Conditions of Approval	6
Table 1.1 Key features of the M2G pipeline project	9
Table 2.1 Key Legislation	12
Table 4.1 Risk Scoring Matrix	18
Table 4.2 Risk Definition and Classification – Qualitative Measures and Likelihood Scale	18
Table 4.3 Key Aspects, Potential Impacts and Risk Analysis for the proposed project	19
Table 4.4 Vegetation communities and estimated areas of impact	22
Table 5.1 Typical rehabilitation practices to be undertaken	23
Table 5.2 Hydromulching application rates (per hectare)	26
Table 5.3 Watercourse crossings and their corresponding method for rehabilitation.	30
Table 6.1 Communication Network	34
Table 8.1 Key Performance Indicators for reinstatement of vegetation communities.	38
Table 8.2 Monitoring schedule for the Rehabilitation of the M2G project.	39
Table 9.1 Register of Significant LRMP Updates	41

List of figures

Figure 3.1 Murrumbidgee to Googong Project Management Hierarchy	14
Figure 5.1 Typical hydromulching application along a drainage line and its verge using straw mulch a	and
bitumen.	26
Figure 5.2 Purpose built native seed spreader - sowing being undertaken on soils typical to that four	nd on
the M2G pipeline	28
Figure 5.3 Typical application of Themeda mulch as part of rehabilitation activities on the M2G project	ct. 28
Figure 5.4 Rice straw mulch covering similar to what will be delivered on the M2G project (note: this	covering
has not had a tacifier applied to help stabilise the mulch to the soil surface).	29
Figure 5.5 Air seeding on a major road infrastructure project in the South West Slopes of NSW (Phot	to
courtesy of Natural Capital).	29
Figure 8.1 Plots proposed for monitoring of native and exotic vegetation - combination of 20m x 20m	ı
quadrat and two 50m transects.	39
Figure C.1 Break up of allocations from a typical tree for CWD.	46

1 Introduction

1.1 Background

The Murrumbidgee to Googong (M2G) Water Transfer is one of the recommended options for delivering improved security to the water supply for the ACT and region. It involves pumping water from the Murrumbidgee River (within the ACT) and transferring it via a 12km pipeline to Burra Creek (in NSW), from where it would flow for approximately 13km to the Googong Reservoir.

This plan has been designed to address client expectations and requirements, and adequately address risks and stakeholder concerns. The BWA is committed to providing the services it offers in a manner that conforms to the contractual requirements and to all relevant regulatory and legislative requirements.

The BWA will ensure that the controls are properly implemented and are regularly monitored and audited to assess their effectiveness. Changes to the stipulated controls will be instigated if they are not achieving their objectives.

The project comprises the following key features:

Infrastructure	Description
Intake/low lift pump station	The intake/low lift pump station will comprise a concrete box structure built into the riverbank. The low lift pump station will include a screen, grit collection and removal, pumps and valves and filtration to prevent fish transfer.
High lift pump station	The pump station will pump water to a high point at Gibraltar Range, from where it will run under gravity to the discharge point. The high lift pump station will consist of a building enclosing a pump hall and electrical services and an amenities area.
Pipeline	The pipeline will transfer the water from the low lift pump station to the high lift pump station, then onto the outlet structure. It will be constructed of 1016 mm diameter steel pipe. The pipeline will be approximately 12 km long, with the pipe located approximately 1.8 m to 4 m below ground level. Air valves and scour valves will be located at regular intervals along the pipeline to provide pressure relief and to allow cleaning.
Outlet structure	The outlet structure will take the form of a weir box arrangement located on the bank of Burra Creek. It will comprise a rectangular concrete box approximately 12 m along the creek bank with a 250 mm grated opening along the west bank of Burra Creek. Water will flow into the weir box from the pipeline and will discharge over the weir and run down the creek bank to the creek, which flows to Googong Reservoir. This method of discharge is designed to minimise scouring of the creek bed near the outlet.
Electric power supply	The electrical infrastructure will comprise a 132 kV/11 kV substation in Williamsdale and a single 11 kV cable to the high lift pump station.
Mini-hydro power generator	Electricity provided by the grid will be supplemented by electricity generated by a mini-hydro electric power facility which will be constructed as part of the project.

Table 1.1 Key features of the M2G pipeline project

1.2 Purpose of the LRMP

The purpose of this Landscape Rehabilitation Management Plan (LRMP) is to describe the rehabilitation management, objectives and activities necessary to successfully rehabilitate areas impacted by construction activities. This LRMP has been prepared to address the likely general requirements of the regulatory agencies and to meet the requirements of the Bulk Water Alliance's environmental policy and overarching Environmental Management System (EMS), which commits the BWA to adopt best practice management techniques in restoring the M2G pipeline corridor to a condition equal to or better than the Bulk Water Alliance (BWA) inherited.

This LRMP specifically addresses the methods, techniques and timing for rehabilitating after the construction activities. It incorporates the recommendations contained within the EIS (refer to Section 5.1) for landscape rehabilitation activities within the construction boundary. This LRMP also addresses how the site will be decommissioned and rehabilitated upon completion of construction activities. A further purpose of the LRMP is to meet the reasonable expectations of directly affected landholders, the community and special interest groups e.g. Friends of Grassland.

This LRMP does <u>not</u> address the EIS recommendations to create biodiversity offsets as a result of the proposed clearing. ACTEW Corporation will be responsible for delivering any offsets package required for loss of native vegetation or through commitments the ACT Government has made in relation to carbon sequestration as a result of the construction activities.

1.3 Objectives of the LRMP

The objectives of the Landscape Rehabilitation Management Plan (LRMP) are to:

- document landscape rehabilitation methods and techniques to be adopted in rehabilitating the M2G pipeline corridor and associated construction areas;
- document commitments raised in the Murrumbidgee to Googong Water Transfer Environmental Impact Statement (EIS) relating to landscape rehabilitation;
- go beyond a culture of business as usual (compliance) by demonstrating excellence in landscape rehabilitation;
- minimise the potential and actual impacts on water quality within the Murrumbidgee and Burra Creek catchments through the effective stabilisation of the reshaped landscape following construction works;
- comply with ACT, NSW and Commonwealth legislative requirements for conservation and reinstatement of native vegetation communities;
- ensure existing landscape and ecological assets are protected wherever possible and the impact of construction activities on areas of native vegetation, particularly endangered ecological communities and threatened species are minimised;
- prevent the spread of noxious weeds and the dispersal of alien plant and animal species;
- successfully rehabilitate public landscape assets and any native vegetation disturbed by construction activities;
- ensure vegetative cover is re-established and all land and waterways disturbed by construction activities are returned to a stable condition as soon as possible;
- · reinstate natural drainage patterns to pre-existing landforms,
- ensure erosion control measures are installed in erosion prone areas, and
- consult with individual landowners and relevant stakeholders to incorporate their feedback during development and implementation of the LRMP.

1.4 Performance Goals

- Successful rehabilitation of affected areas in accordance with the specifications and requirements of this management plan;
- compliance with all ACT, NSW and Commonwealth legislative requirements relating to landscape rehabilitation;
- no complaints from individual landowners / leaseholders as well as relevant stakeholders relating to landscape rehabilitation activities;
- deliver on commitments stated in the EIS and provided to individual landowners and relevant stakeholders.

2 Legislative & Regulatory Compliance

2.1 Relevant Legislation

Key legislation relating to landscape rehabilitation management onsite is detailed below. Other legislation associated with the M2G project is outlined in the CEMP.

Table 2.1 Key Legislation

Legislative Jurisdiction	Relevant Act
Commonwealth	Environmental Protection and Biodiversity Conservation Act 1999
	Water Act 2007
	Environmental Protection Act 1997
	Water Resources Act 2007
Territory (ACT)	Nature Conservation Act 1980
	Fisheries Act 2000
	Pest Plant and Animals Act 2005
	Protection of the Environment Operations Act 1997
	Threatened Species Conservation Act 1995
New South Welce (NSW)	National Parks and Wildlife Act 1974
New South Wales (NSW)	Water Management Act 2000
	Noxious Weeds Act 1993
	Native Vegetation Act 2003

2.2 Guidelines and Standards

Key reference materials relevant to management of soil and water during design and construction components of the M2G project include:

- Soils and Construction: Managing Urban Stormwater Volume 1, 4th Edition (Landcom) March 2004;
- Environment Protection Guidelines for Construction and Land Development in the ACT, Environment Protection Authority, ACT, August, 2007;
- ACT Government, Clean Water, Healthy Landscapes, Lower Cotter Catchment Strategic Management Plan (Final), January 2007;
- ACT Code of Forest Practice, Version 1, August, 2005.
- Australian and New Zealand Guidelines for Fresh and Marine Water Quality (ANZECC/ARMCANZ 2000);
- Florabank Guidelines, Model Code of Practice for Community Based Collectors and Suppliers of Native Seed, 1998
- NPWS, Rehabilitation Guidelines for the Resort Areas of Kosciuszko National Park, August 2007
- Sharp, Dorrough, Rehwinkel, Eddy and Breckwoldt, 2005, *Grassy Ecosystems Management Kit: A Guide to Developing Conservation Management Plans.* Environment ACT, Canberra

- Langford, Simpson, Garden, Eddy, Keys, Rehwinkel and Johnston, 2004, *Managing Native Pastures for Agriculture and Conservation*, NSW Department of Primary Industries
- Eddy, D., 2002, Managing Native Grassland: a guide to management for conservation, production and landscape protection, WWF Australia, Sydney
- Greening Australia, *Revegetation Techniques, A guide for Establishing Native Vegetation in Victoria*, Greening Australia Victoria, 2003;
- Bennett E 2005 *Management of native grasses in the urban landscape*, Native Grass Resource Group Inc., Adelaide.
- Chivers IH & Raulings KA 2009 *Australian native grasses: a manual for sowing, growing and using them,* 3rd edition, Native Seeds Pty Ltd, Melbourne.
- Cole I, Dawson I, Mortlock W & Winder S 2000 *Guideline: Using native grass seed in revegetation*, Florabank, Canberra.
- Waters C, Whalley W & Huxtable C 2000 Grassed up: guidelines for revegetating with Australian native grasses, NSW Agriculture, Dubbo.
- AS 4970 2009 Protection of Trees on Development Sites

2.3 Conditions of Approval

The conditions of approval relevant to landscape rehabilitation have been addressed at the front of this document (Tables 1.1 - 1.5). Where a specific condition of approval or commitment has been documented, this has been listed with a reference to where this document or other Construction or Operational EMP documents addresses this specific condition.

2.4 Licences and Permits

A licence to collect native seed may be required by the appointed revegetation contractor should collection of native seed occur on State or Territory land. This licence will be sought prior to undertaking any seed collection activities.


Other licences and permits relating to management of native vegetation are covered in the Aquatic and Terrestrial Ecology Management Plans.


3 Structure and Responsibilities

Roles and responsibilities of BWA personnel are covered in detail in Section 3 of the CEMP. They are, in part, repeated in this section of the LRMP with particular relevance to landscape restoration and management.

3.1 Site Structure

The general project structure for the management of landscape rehabilitation issues is shown in Figure 3.1 below.





3.2 M2G Project Manager

The M2G Project Manager has the role of ensuring that the project is delivered on time, within budget and is consistent with the aims and objectives of the Bulk Water Alliance. This role is accountable for all aspects of the project including safety, environment and heritage, quality, budget and deliverables.

3.3 M2G Construction Manager

The M2G Construction Manager is responsible for delivery of the construction phase of the Project to ensure that impacts are minimised and obligations are met. The M2G Construction Manager will be working with the M2G Environmental team to ensure that the Bulk Water Alliance's prescribed environmental and landscape rehabilitation outcomes are achieved.

3.4 M2G Land and Compliance Manager

The M2G Land and Compliance Manager, and his/her delegate, has primary on-site responsibility for managing all aspects of environmental management and compliance for the construction and rehabilitation phase of the project.

The key responsibilities of the M2G Land and Compliance Manager and the M2G Environmental Officer will be to:

- liaise with government agencies and relevant stakeholders regarding the implementation of this LRMP;
- provide a regular construction program identifying critical construction activities;
- monitor the revegetation activities within the project site in consultation with the M2G Landscape Design Manager.
- implementation of weed management activities outlined in the Weed Management Procedure (Appendix D of this LRMP);
- relocation/translocation of threatened species/significant species after seeking advice from DECCW;
- · coordinate seed collection activities in consultation with Parks Conservation Service (PCS);
- organise nursery contractors to germinate and grow native plants for planting within the M2G project;
- coordinate direct seeding and planting contractors to implement the Landscape Rehabilitation Management Plan; and
- coordinate contracts for the maintenance of Landscape initiatives.

3.5 M2G Landscape Design Manager

The M2G Landscape Design Manager provides specialist landscape architectural input and advice to the Project and provides detailed design drawings for implementation. Specific responsibilities are to:

- prepare landscape architectural design drawings, that fit with the objectives, methodologies and treatments adopted in this LRMP;
- provide specialist input into the development and implementation of this LRMP; and
- provide specialist landscape architectural advice in relation to a design construction interface.

3.6 M2G Community Engagement & Stakeholder Manager

The M2G Community Engagement & Stakeholder Team Leader has primary on-site responsibility for managing all aspects of community and stakeholder communication. Such activities include:

MURRUMBIDGEE TO GOOGONG WATER TRANSFER - LANDSCAPE REHABILITATION MANAGEMENT PLAN BWA-M2G-EN-ECP-008-3 **15**

- consulting with landholders, the community and other stakeholders and provide them with feedback;
- · reporting on community and stakeholder feedback to M2G managers;
- managing community complaints and coordinate a response;
- · documenting community and stakeholder consultation and feedback; and
- developing and implementing the Construction Community and Engagement Stakeholder Management Plan (CESM Plan) and its procedures.

3.7 Subcontractors

Specialist subcontractors will be engaged to assist with the implementation of this LRMP. These will be managed by the M2G Land and Compliance Manager, or their delegate, and will include (but not be limited) to the following:

- seed collection contractors;
- consulting Ecologist;
- weed management contractors;
- · landscape (revegetation) contractors;
- nursery (Plant Supply) contractors;
- direct seeding contractors; and
- specialist Landscape Rehabilitation consultants.

4 Environmental Aspects and Impacts

4.1 Environmental Aspect, Impact and Risk Identification

Environmental aspects as referred to in this document are those activities associated with the project that have the potential to cause, or result in, adverse environmental impacts. Due to the complexity of the project, it is conceivable that various aspects of the project would carry a varying degree of environmental risk which needs to be managed accordingly.

Effective environmental management should be proactive rather than reactive. In order to facilitate a proactive style of environmental management, a risk management style of assessment has been utilised to identify and assess environmental aspects associated with the project, and to implement appropriate mitigation strategies to minimise the likelihood of environmental risks associated with each aspect. This process involves:

- 1. Identifying the risk/aspect
- 2. Analysing the risk/aspect (determining likelihood and consequence)
- 3. Evaluating the risk/aspect
- 4. Treating the risk

All identified aspects are assessed based on the risk assessment matrix (Table 4.1). Risk assessment is based on (1) the likelihood of an impact occurring as a result of the aspect; and (2) the consequences of the impact if the event occurred. Following this assessment, each impact is assigned a risk category which ranges from "low" (low likelihood and consequence) to "extreme" (high likelihood and consequence). Table 4.2 describes each level of risk.

A risk category identified as having an extreme or high risk (a significant impact) may be downgraded if appropriate environmental controls and measures are implemented and maintained. Proactive planning, installation and maintenance of appropriate environmental controls and ongoing monitoring will reduce the risks associated with each environmental impact identified for the project. Table 4.3 details the environmental aspects identified for the project, the initial risk category prior to appropriate management strategies, the proposed management strategy and a revised risk category.

		Consequences				
	Likelihood	1	2	3	4	5
		Negligible discharge	Uncontrolled Discharges in minor quantities	Moderate breach of environmental Statutes	Major breach of environmental statutes	Shutdown of project due to Environmental breach
A	Almost Certain	н	Н	E	E	E
В	Likely	N	Н	н	E	E
с	Moderate	L	M	Н	E	E
D	Unlikely	L	L	M	Н	E
E	Rare	L	L	M	Н	Н

Table 4.1 Risk Scoring Matrix

 Table 4.2
 Risk Definition and Classification – Qualitative Measures and Likelihood Scale

Level	Categorisation Of likelihood	Description	
Α	Almost certain	Is expected to occur during the project, 90% or > probability	
В	Likely	Will probably occur during the project, ~50% probability	
С	Moderate	Might occur at sometime during the project, ~10% probability	
D	Unlikely	Could occur at some time during the project, ~1% probability	
E	Rare	Only occur in exceptional circumstances, < 1% probability	

Aspect	Potential impact	Current Risk Category	Mitigation Measure	Revised Risk Category
Vegetation clearing and Grubbing	Impacts to threatened species	High	 Conduct accurate pre-clearance surveys and clearly identify vegetation that is to be retained for retention. Relocate fauna out of potential habitat prior to clearing. Toolbox construction crew and subcontractors on presence of threatened species and endangered ecological communities. (More mitigation measures listed in the Terrestrial and Aquatic Ecology management plans) 	Medium
Vegeta	Impact on terrestrial fauna and their habitats High (More mitigation measures)		• Engage a suitably qualified ecologist to monitor clearing of vegetation and to inspect hollow bearing trees. (More mitigation measures listed in the Terrestrial and Aquatic Ecology management plans)	Medium
ces, pipeline	Topsoil stripping is not carried out in accordance with agreed methodology resulting in the mixing of topsoil and subsoil layers	High	 Construction crew are to be tool- boxed on the methodology of stripping topsoil and the importance of separating topsoil from subsoils. Only strip topsoil where absolutely necessary 	Medium
Construction phase (bulk earthworks, site preparation, site offices, pipeline excavation)	Weeds are spread from infested areas into weed free areas	Extreme	 M2G team and subcontractors to strictly adhere to the Weed Management Procedure (Appendix D) and to observe wash down procedures for the project. Toolbox construction crew and subcontractors on presence of weed species, wash down procedures, weed management strategies and to notify environment personnel should they discover weeds in weed free area. 	High
(bulk eart	Reinstatement of soil material not according to agreed methodology – resulting in mixing of topsoils with subsoils	High	• Construction crew are to be tool- boxed on the methodology of reinstating topsoil to the backfilled pipe and the importance of separating topsoil from subsoils.	Medium

Table 4.3 Key Aspects, Potential Impacts and Risk Analysis for the proposed project

Aspect	Potential impact	Current Risk Category	Mitigation Measure	Revised Risk Category
Post construction (Rehabilitation phase)	Poor germination of native and/or exotic species	High	 Investigate options for irrigating areas during drought periods. Assess seeding methodology (incl. treatment of seed) and re-sow with same or alternative method depending on the assessment. Hold off on sowing areas until there is adequate soil moisture and/or chance of precipitation occurring post sowing. Where possible, avoid sowing during Summer months when rainfall is infrequent. Assess risk of erosion potential and take appropriate action in consultation with M2G Soil Conservationist. 	
Post con	Infestation of weeds along the pipeline route	High	 Take appropriate action in accordance with the Weed Management Strategy Toolbox construction crew and subcontractors on presence of weed species, wash down procedures, weed management strategies and to notify environment personnel should they discover weeds in weed free areas 	Medium
Post Rehabilitation	Poor germination of native and/or exotic species	High	 Investigate options for irrigating areas during drought periods. Assess seeding methodology (incl. treatment of seed) and re-sow with same or alternative method depending on the assessment. Hold off on sowing areas until there is adequate soil moisture and/or 	

Aspect	Potential impact	Current Risk Category	Mitigation Measure	Revised Risk Category
	Infestation of weeds along the pipeline route	High	 Take appropriate action in accordance with the Weed Management Strategy Toolbox construction crew and subcontractors on presence of weed species and to notify environment personnel should they discover weeds in weed free area 	Medium
	Landholder feedback with respect to landscape rehabilitation	Medium	 CESM Manager to engage with landholder throughout all phases of rehabilitation to gauge their feedback on success, or otherwise, of the rehabilitation Within reason, landholder requests are to be considered and acted upon. 	Low

4.2 The existing environment and land uses.

An assessment of terrestrial and aquatic ecology was carried out by Biosis Research as part of the EIS. A summary of this assessment is provided below.

4.2.1 Terrestrial Ecology

The assessment found that the pipeline route contains a mixture of exotic and native vegetation.

Of the native vegetation that occurs within the study area, three threatened plant species were identified (*Swainsona recta, Leucochrysum albicans* var *tricolor* and *Swainsona sericea*) as well as three endangered ecological communities (Box Gum Grassy Woodland (BGGW), Natural Temperate Grassland (NTG) and Snow Gum Grassy Woodland).

Further to this, eight threatened animal species were identified within the study area, namely:

- Pink Tailed Worm Lizard Aprasia parapulchella (NC Act, TSC Act, EPBC Act)
- Gang Gang Cockatoo Callocephalon fimbriatum (TSC Act)
- Speckled Warbler Chtohonichloa sagittata (TSC Act)
- Diamond Firetail Stagonopleura guttata (TSC Act)
- White-winged Triller Lalage sueurii (NC Act)
- Varied Sitella Daphoenositta chrysoptera (NC Act and proposed listing TSC Act)
- Large footed Myotis Myotis macropus (TSC Act), and
- Eastern Bent-wing Bat Miniopterus schreibersii oceanensis (TSC Act)

The rehabilitation of both BGGW and NTG provides challenges due to:

- 1. the slow nature of germination and rehabilitation of native species;
- 2. the shallow depth of the topsoil and low organic matter;
- 3. the high number of weeds along the pipeline route (particularly in adjoining non-native areas); and
- 4. the compaction of soil along a linear route of this nature.

The timing of rehabilitation of the native grasslands is paramount and is addressed in Section 5.3 of this LRMP.

4.2.2 Vegetation communities

The following vegetation communities follow those identified by Biosis Research in their Ecological Assessment Report for the M2G pipeline (Biosis Research, March, 2009). They are:

- Natural Temperate Grassland;
- Box Gum Grassy Woodland;
- Dry Sclerophyll Woodland other native vegetation;
- Snow Gum Grassy Woodland; and
- Non-native vegetation (mainly exotic pastures).

Species relevant to each of the above communities can be evidenced in Appendix B, the Landscape Reinstatement Plan

Indicative total area for rehabilitation for each of the above communities is shown in table 4.4:

Table 4.4 Vegetation communities and estimated areas of impact

VEGETATION TYPE	AREA
Box Gum Grassy Woodland	11.34 ha
Natural Temperate Grassland	1.30 ha
Snow Gum Grassy Woodland	0.04 ha
Other Native Vegetation*	4.76 ha
Non-native vegetation	23.8 ha
Total Native Vegetation (Habitat Areas)	17.7 ha
TOTAL AREA	40.5 ha

*- other native vegetation includes native pastures, Kunzea/Acacia shrubland and *Eucalyptus bridgesiana* – *E. dives* – *E. mannifera* woodland.

5 Environmental Controls and Mitigation Measures

5.1 Rehabilitation Methodology

Typical rehabilitation practices that will be adopted for each of the construction phases are shown in Table 5.1.

Work Phase	Activity to be Undertaken	Responsibility
Pre-Construction and Property Plan Development	 Survey of alignment for all elements identified Topsoil and landforms Drainage Vegetation type & weeds Environmentally Sensitive Areas 	Project Ecologist M2G Land and Compliance Manager
	Survey of alignment including cross sections to record existing surface level and contours. This survey will include the locations of rivers, creeks and drainage lines (waterways).	Site Superintendent Surveyors
	Surveys of all rivers and creeks to be encountered along the pipeline route identifying key features such as vegetation, existing erosion and clean water flow paths leading to the creek or drainage line.	Site Superintendent Surveyors
	Undertake relevant flora and fauna surveys including (but not limited to):	M2G Land and Compliance Manager
	• Presence of Swainsona recta along the pipeline route	Project Ecologist
	 Tagging of trees to be removed and/or retained 	Botanist
	• Seek expert advice from DECCW (Threatened Species Unit) regarding the translocation of rare and threatened species where applicable	
	Weed mapping	
	Development of Environmental Work Method Statements (EWMS') to ensure that appropriate mitigation measures will be deployed throughout the construction activities.	Site Superintendent Land and Compliance Manager
	Obtaining a "Permit to Enter Site" prior to construction commencing – to be issued by the Construction Manager. The "Permit to Enter" system outlines the specific approvals, documentation and pre construction activities that must be completed prior to works commencing in an area. This system ensures that the pre-construction activities identified above are complete prior to works commencing.	Site Superintendent M2G Land and Compliance Manager
	Development of site specific rehabilitation plans in consultation with Councils, landowners, state agencies as well as Project Ecologist, Soil Conservationist and key interest groups such as Friends of Grassland (FoG) and Landcare groups.	M2G Land and Compliance Manager Project Ecologist Landscape Design Manager CESM Manager

 Table 5.1 Typical rehabilitation practices to be undertaken

Work Phase	Activity to be Undertaken	Responsibility
During Construction	Protection of public landscape assets	Site Superintendent
	Establish vehicles/ plant wash down facilities along the project route.	Site Superintendent
	Undertake weed spraying where identified in the Weed Management Strategy two weeks prior to clearing and grubbing commencing.	Site Superintendent Land and Compliance Manager
	Ensure that clearing is minimised where possible and works are confined to the approved corridor (constrained and unconstrained areas).	Site Superintendent Supervisors Land and Compliance Manager
	Clearing and stockpiling of site topsoil for reuse during rehabilitation works. Ensure that stockpiles are covered as appropriate and that appropriate erosion and sediment controls are in place to avoid erosion and sediment runoff. Weed infested topsoil will be kept separate from weed free topsoil.	Site Superintendent Supervisors Land and Compliance Manager
	Undertake weekly inspections and complete weekly inspection checklist to ensure that areas of disturbance are being minimised and that effective controls are being implemented to minimise environmental impact.	M2G Land and Compliance Manager
	Ensure backfilled areas are shaped and prepared appropriately for rehabilitation, including mounding of the backfilled pipeline to allow for settlement and the construction of graded banks or mulched rip lines, at predetermined intervals (based on soil type and slope gradient), across the pipeline easement where the pipe line easement is perpendicular to the existing slope.	Site Superintendent Supervisors M2G Land and Compliance Manager
	Ongoing liaison with landowners and key stakeholders regarding progress of rehabilitation	CESM Manager M2G Land and Compliance Manager
	Progressive rehabilitation to be undertaken in accordance with specific Site Environment Plans.	Site Superintendent Project Ecologist M2G Land and Compliance Officer Back-end Crew
Post Construction	Vehicles will be confined to designated maintenance access tracks within the nominated Right of Way (ROW) if still present.	Operator
	Undertake monitoring and maintenance as required on rehabilitated areas to ensure long term stabilisation.	Operator
	Implement corrective actions where necessary if performance objective is not being achieved. This will include replanting of species which have not survived, weed control, installation of additional controls if erosion is occurring etc.	Operator

5.2 Soil management

Managing topsoil is important in re-establishing all vegetation types following disturbance of the soil profile. It will also help promote natural recruitment of native species as part of vegetation rehabilitation. Topsoil along the M2G pipeline route is a scarce commodity, so the management of topsoil from stripping to reinstatement has to be carried out precisely and without mixing topsoil and subsoil layers together.

It is recommended that the topsoil immediately above the pipe trench and the haul road (ROW) be scraped to a maximum depth of 100mm (or less depending on topsoil profile) and stockpiled separately for later reinstatement. Appendix A, Typical Pipeline Easement Layouts, provides clarification on topsoil stripping, placement of topsoil and subsoil during the construction activities, the placement of key infrastructure (ROW, pipe stringing, pipe trench) and the construction layout impacts on areas of vegetation (both native and non-native vegetation). An Environmental Work Method Statement (EWMS) for Topsoil Stripping and Stockpiling (BWA-M2G-EN-EWMS-002) has been prepared to specifically manage environmental and rehabilitation related impacts associated with this activity.

To alleviate compaction following construction, the depth to which the compaction extends is determined and then a depth just below the compaction zone is cultivated to enable the soil to be opened up enabling greater oxygen intake and water infiltration into the soil profile. The depth will be as shallow as possible to overcome the compaction and ripping up and down steeper slopes will be avoided. The practice is not recommended where sub-soils are dispersible.

For the intent of managing weeds on site, it is important that soil from weed affected areas be used only within those areas. Under no circumstances is top soil from weed affected areas allowed to enter high conservation grassland/woodland areas. Refer to Appendix D for further information on managing weeds.

5.3 Establishment techniques

5.3.1 Non-native areas (paddocks and areas of roadside verge)

Direct seeding

Direct seeding using a tractor drawn, narrow-tyne seeder will be the preferred method of sowing all exotic pasture seed along the pipeline route. Trees, shrubs, sedges and forbs will only be hand planted using tube stock to complement seeding activities in adjacent disturbed areas. Non-native pastures, especially areas where hard-seeded Weeds of National Significance such as Paterson's Curse (*Echium plantagineum*) & Serrated Tussock (*Nasella trichotoma*) are present, will be replaced with persistent perennial pasture species as outlined in Appendix B.

Prior to reinstatement of the topsoil layer, compacted areas will be cultivated to a depth suitable to alleviate this compaction. To ensure that seed and plant species are given the best chance of germinating and establishing, sowing will occur when there is adequate moisture in the soil so as to provide a favourable seedbed for germination. Seeding directly after rain may create soil compaction if the soil is too wet. Weeds, if present, will need to be sprayed out prior to sowing. Spot spraying of weeds will be undertaken if necessary.

Starter fertilizer is recommended to get non-native seedlings off to a good start and to address soil deficiencies (generally nitrogen, phosphorus & sulphur) at sowing. Note: where native seed is used in concert with cover crop species, then starter fertiliser is only recommended in exceptional circumstances.

Hydro mulching

The Bulk Water Alliance will need to utilise the technique of applying seed (exotic, cover crop or native seed) to disturbed areas where tractor drawn direct seeders cannot access either due to difficult terrain (steep

slopes) or sensitive locations such as within or adjacent to waterways . Table 5.2 specifies an approximate application using the method of hydromulching.

Material	Rate per hectare
Water	35,000 litres
Organic fertiliser	100kg/ha (only in non-native areas)
Seed	Refer to Appendix B, for sowing rates
Cellulose fibre mulch ¹ (sugar cane mulch mixed with 20% (by weight) shredded paper)	3,500kg
Binder: granulated 'Guar gum'	60kg
Biodegradable green dye	As recommended
Anionic bitumen emulsion (to be applied in drainage lines and steep slopes)	3.75litres / m ²



Figure 5.1 Typical hydromulching application along a drainage line and its verge using straw mulch and bitumen.

5.3.2 Areas of high conservation value

There is approximately a total area of 13.1 ha of high conservation grassland or woodland along the pipeline route that will require careful and precise reinstatement. Table 4.4 provides additional information on areas of each vegetation community and Appendix B shows species to be sown within the respective vegetation communities.

It is common on large scale infrastructure projects such as this to apply a cover crop (sterile rye corn or Japanese millet) to the seed mix when seeding areas of native vegetation. This is usually undertaken to help stabilise the soil whilst the native vegetation germinates and becomes established.

¹ Wood fibre mulch (as an alternative to sugar cane mulch) is to be applied at a rate of 2,500 kg/ha

As well as using this traditional, sterile cover crop, the M2G project will look at using a native grass (e.g. *Microlaena* or *Bothriochloa*) to also act as a cover crop in the short and long term as well as applying mulch material (Themeda mulch or Rice Straw Mulch) to provide stabilisation to the soil surface. These methodologies are described in detail within this section of the LRMP and aim to provide the best opportunity for reinstatement of these areas of high conservation value.

Cultivation of soil profile

The soil profile will be cultivated to a depth of approximately 150mm to prepare the area for sowing of native seed species. As mentioned in Section 5.3, soil management will involve application of gypsum to the subsoil profile as well as a light cultivation of the topsoil once it has been reinstated to the preferred level.

Seed spreading

Due to the expense of cleaning native seed down to a pure clean seed able to be distributed through a typical direct drill seeding machine, investigation of alternative approaches to applying native seed to the ground is being undertaken. One of the methods being investigated is through spreading the seed out via a purpose built machine (refer to Figure 5.2) – a mulch wheel spreader for coarse mulch and Themeda. An air blower is used for spreading fine florets. This technique covers two key factors in successful native rehabilitation.

Firstly, the native seed can be harvested with stalks, awns and florets intact and applied to the prepared area as a mulch application. This does not damage the seed as the seed is protected at all times. Secondly, the native seed, particularly Kangaroo Grass (*Themeda australis*), is adapted to drilling into the soil profile through the use of its awn which acts like a corkscrew in burrowing into the soil profile. In essence this approach mimics natural regeneration and will provide the best chance of native grass rehabilitation.

To ensure that seed and plant species are given the best chance of germinating and establishing, sowing can occur at any time as the seed will be activated by later rain. Delays to seeding of these high conservation areas are discouraged due to potential for soil erosion and infestation of weeds within the bare areas.



Figure 5.2 Purpose built native seed spreader – sowing being undertaken on soils typical to that found on the M2G pipeline

A blanket of Themeda mulch with florets intact (*Themeda, Austrodanthonia, Austrostipa*) will be applied as a mulch (approximately 80kg/ha) over the disturbed area following direct seeding of the specific native seed. This technique mirrors natural regeneration efforts and has been used to establish native grasslands, especially Kangaroo Grass dominant woodlands, that are adapted to regeneration from seed following disturbance by fire or mechanical disturbance to the soil. Figure 5.3 below shows where this practice has been utilised on a smaller scale.



Figure 5.3 Typical application of Themeda mulch as part of rehabilitation activities on the M2G project.

An alternative option under review for revegetation, above and beyond the Themeda mulch cover only, is to utilise sterile, weed free rice straw mulch infused with native seed as a mulch material which can be readily applied via a tractor drawn spreader or blower (Figure 5.4). This resource is readily available out of the rice growing regions of the NSW Riverina and is seen as a good reuse of resources, is free of terrestrial weeds and although it breaks down over time the rice straw mulch maintains a highly durable layer outlasting other cereal straws whilst maintaining excellent stabilisation and moisture holding ability. The rice straw will be applied to the ground after the sowing of the native seed or as a separate mulch application.

Figure 5.4 Rice straw mulch covering similar to what will be delivered on the M2G project (*note*: this covering has not had a tacifier applied to help stabilise the mulch to the soil surface).



Depending on which technique is adopted, either of the mulch applications will need to be fixed to the ground using a light application of a tacifier (guar gum or posi-shell^R) that will be adequate enough to hold down the mulch for an extended period of time so that it doesn't blow away and will not impede native seed germination.

Air Seeding

The Bulk Water Alliance is investigating utilising another alternative technique to traditional direct drill operations in applying native seed to disturbed areas. The technique involves applying the seed to the bare soil through the use of an air seeding machine as depicted in Figure 5.5 below. This will be applied to the cultivated soil surface before the Themeda Florets and/or Rice Straw is applied. Native seed that can be distributed in this means include *Bothriochloa macra* (Red Grass), *Joycea pallida* (Red Anther Wallaby Grass), *Microlaena stipoides* (Weeping Grass), *Austrodanthonia (Wallaby Grasses), Elymus scaber* (Wheatgrass) and *Austrostipa scabra* (Corkscrew Grass).



Figure 5.5 Air seeding on a major road infrastructure project in the South West Slopes of NSW (Photo courtesy of Natural Capital).

5.3.3 Drainage lines (ephemeral water courses)

The rehabilitation of watercourse crossings will be categorised using the Strahler System of stream order classification. As shown in Appendix B, the pipeline crosses:

- 6 first order watercourses;
- 7 second order watercourses;
- 1 third order watercourse and
- 2 fourth order watercourses.

Burra Creek is classified as a fifth order stream where the pipeline intersects it.

Table 5.3 outlines the rehabilitation methodology of watercourse crossings for each identified stream order.

The landscape treatment downstream of scour valves will replicate the treatment of a 4th order stream. That is,

- Protect downstream of pipeline with rock covering over backfill.
- Stream bed profile to tie in with existing upstream and downstream (except in the instance where there is active erosion occurring then the bed profile will be shaped to prevent further erosion).
- Topsoil and revegetate with native grasses/ groundcovers as recommended in the Landscape Rehabilitation Management and Site Environment Plans.

The landscape treatments of both the Murrumbidgee River intake (Low Lift Pump Station) and Burra Creek discharge can be found within Appendix B, Landscape Design Details.

Stream Order	Chainage Locations	Rehabilitation Methodology	Responsibility (implement/ coordinate)
First order	 ch. 450 ch. 2900 ch. 3320 ch. 4350 ch. 4700 ch. 7570 	 Topsoil, line drainage line with erosion matting and plant with native grasses as recommended in the Landscape Rehabilitation Management Plan. Stream bed profile to tie in with existing upstream and downstream profile. 	Superintendent M2G Land and Compliance Manager Landscape Contractor
Second Order	 ch. 2320 ch. 5100 ch. 5800 ch. 6050 ch. 7100 ch. 10,800 ch. 11250 	 Topsoil, line drainage line with erosion matting and plant with native grasses as recommended in the Landscape Rehabilitation Management Plan. Stream bed profile to tie in with existing upstream and downstream profile. 	Superintendent M2G Land and Compliance Manager Landscape Contractor
Third Order	• ch. 9130	Topsoil, line drainage line with erosion matting and plant with native grasses as recommended in the Landscape	Superintendent M2G Land and Compliance Manager

Table 5.3 Watercourse crossings and their corresponding method for rehabilitation.

Stream Order	Chainage Locations	Rehabilitation Methodology	Responsibility (implement/ coordinate)
		Rehabilitation Management Plans.Stream bed profile to tie in with existing upstream and downstream profile.	Landscape Contractor
Fourth order	• ch. 9950 • ch. 10350	 Protect pipeline with rock covering over backfill. Stream bed profile to tie in with existing upstream and downstream (except in the instance where there is active erosion occurring – then the bed profile will be shaped to prevent further erosion. Topsoil and revegetate with native grasses/ groundcovers as recommended in the Landscape Rehabilitation Management Plan. 	Superintendent M2G Land and Compliance Manager Landscape Contractor

5.3.4 Sourcing native seed

Native seed consistent with those species found within the study area will be sourced and utilised to revegetate areas of native vegetation, particularly native grass. Kangaroo Grass (*Themeda australis*) is the dominant native grass species identified by the project ecologists between the Murrumbidgee River and the Goulburn-Bombala railway line, with Wallaby Grass (*Austrodanthonia* spp.) and Spear grasses (*Austrostipa* spp.) the dominant grasses between the railway line to the foot of the Gibraltar Saddle. Other significant native grass species are red grass (*Bothriocloa macra*) & wheatgrass (*Elymus scaber*) and seed of these species will be included in the native pasture seed mix. As native grass seed is difficult to harvest (although supply is sometimes abundant dependent on seasonal variability) and expensive, strategies to enhance germination and establishment success will be adopted including rigorous weed control before and after sowing. Refer to Appendix D, Weed Management Procedure for further details of the weed management proposed for the M2G project.

5.3.5 Erosion Control

During the rehabilitation of the disturbed areas, there is a potential for erosion until sufficient ground cover (usually around 70%) is established. The risk of erosion is increased along the backfilled pipe line due to the lower wet strength of the backfilled material compared to that of the adjacent in-situ soil material. This risk is exacerbated if there is subsidence of the backfilled material creating a linear depression for runoff to flow along. This can be mitigated by mounding the backfilled trench to allow for subsidence.

To help minimise the risk of erosion, the BWA will either:

- sow a sterile cover crop; or
- · mulch the surface with a suitable seed species constitution ; or
- erosion matting/rice straw mulch over the area.

Other erosion control measures include the installation of graded banks or mulched rip lines across the pipeline route where it is perpendicular to the surrounding slope. These graded banks or mulched rip lines reduce the distance runoff has to flow thereby reducing velocity, increase infiltration (in the case of mulched rip lines) and reduce erosion. Graded banks must outlet onto a stable area and not onto the disturbed areas.

They are ideally constructed on a grade of 2 -3% to reduce the potential for erosion along the bank. One advantage of using mulched rip lines is that they conform to the existing topography which in the long term means there are no issues traversing the easement.

Key areas such as drainage lines will be stabilised with erosion matting or rock (refer to 5.3.3 above) to provide instant surface protection until the relevant vegetation becomes established.

5.3.6 Maintenance regime

A rigorous maintenance regime will be implemented following landscape rehabilitation activities. Maintenance will include the following activities:

Reinstatement of disturbed areas

Should areas along the pipeline route be damaged following a significant rainfall event (e.g. rilling of cut or fill batters or sheet erosion), then the affected area will be appropriately reinstated with topsoil and resown as per the prescribed methodology detailed in Section 5 of this plan.

Weed management

Weed management will be carried out prior to, during and following establishment of native vegetation and non-native vegetation along the pipeline route. Eradicating noxious weeds will be a priority of this weed management program. Appendix D of this document refers to a maintenance period of two years to ensure that weeds are being managed effectively and that the risk of weed seed germination is mitigated.

Watering

The Bulk Water Alliance will water areas to achieve suitable conditions prior to pasture sowing. However, watering of large revegetation projects of this nature is sometimes impractical and ineffective. This is why cover crops have been excluded from the high conservation areas as they have a tendency to be thirsty colonisers of a site, which is seen as being of benefit for soil protection, yet detrimental to the establishment of native seed as it draws available moisture from the soil profile thus inhibiting seed germination.

Reseeding of bare areas

Where areas fail to establish successfully, the BWA will re-seed these areas with the appropriate seed mix to ensure that areas are fully rehabilitated.

Replanting of planted areas

Where planted areas have not successfully established, replanting efforts will be undertaken to ensure that the final planting composition reflects the LRMP.

5.3.7 Protection of threatened species

Proposed actions to protect the habitats of species of National Environmental Significance (NES), as identified under the EPBC legislation *Aprasia parapulchella* (Pink Tailed Worm Lizard), *Swainsona recta* (Small Purple Pea) and *Leucochrysum albicans var. tricolor* (Hoary Sunray) will be referred to the Department of Environment, Water, Heritage and the Arts (DEWHA).

The BWA, in constructing the pipeline and associated pump stations, will manage the impacts on protected threatened species in accordance with mitigation measures and safeguards outlined in the Terrestrial Ecology Management Plan (TEMP).

5.4 Improvement of Terrestrial Flora and Fauna Values

The following practices will be followed in order to ensure terrestrial flora and fauna values are improved along the pipeline route:

- minimising the unnecessary removal of native vegetation by choosing and marking disturbed areas before construction commences for the siting of construction materials, machinery, stockpiles and associated lay down areas;
- providing physical protection measures (fencing) to avoid impact on existing public landscape assets or areas of vegetation;
- developing a weed management strategy to minimise and avoid the introduction and transportation of weeds in particular St. John's Wort (*Hypericum perforatum*), African Love Grass (*Eragrostis curvula*), Serrated Tussock (*Nassella trichotoma*), Paterson's curse (*Echium plantaginum*) and Horehound (*Marrubium vulgare*) into areas not infested. The weed management strategy will include the following elements: weed distribution maps, strict vehicle hygiene such as cleaning of tyres, wheel guards, plates beneath plant and base of machinery immediately before exiting areas of weed infestation and entry into weed free areas; weed spraying and an eradication program. (Refer to Appendix D for the M2G Weed Management Procedure);
- avoiding the mixing of soil horizons when excavating or reinstating the pipeline trench;
- avoiding stockpiling of soil and associated construction material on areas of high conservation value construction footprint in and around high conservation value areas to be minimised and managed accordingly;
- inspecting the open trench for trapped fauna, particularly if the trench is left open for anymore than one night and prior to infilling of trench. Escape routes such as planks of wood or stout branches will be placed in the trenches overnight to allow any trapped fauna a means of escape;
- where practical, avoiding the removal of hollow bearing trees and branches to the greatest extent possible. Tree hollows will be inspected for resident fauna by a qualified ecologist prior to felling and trimming;
- where practical, retaining timber greater than 100mm in diameter as coarse woody debris for the purposes
 of providing habitat for ground dwelling fauna. Branches and limbs smaller than 100mm can be mulched
 for use on site (Refer to Appendix C for a prescription for Coarse Woody Debris relocation);
- installation of erosion and sediment control measures to prevent soil erosion and sedimentation of nearby waterways in accordance with NSW and ACT best practice management guidelines;
- engaging a suitably qualified Soil Conservationist to assist in the preparation of Erosion and Sediment Control Plans and to provide advice to the construction team in the management of soils along the pipeline route and in the construction of the pump station; and
- minimising impacts on existing natural drainage patterns.

6 **Community & Stakeholder Consultation**

6.1 Community Engagement and Stakeholder Management

Close community liaison will be maintained to ensure that local residents are aware of the times and durations when they may be affected by construction work and to provide an avenue for communication between the community and the Bulk Water Alliance.

All communication and consultation will be undertaken in accordance with the project Community Engagement and Stakeholder Management (CESM) Plan. The CESM Manager is responsible for the interface with the community. This includes (but is not limited to) notification of construction activity, notification of temporary road closures, community engagement regarding construction and the complaints process. The CESM Manager reports to the M2G Client representative whilst working in conjunction with the M2G Project Manager, M2G Construction Manager, Site Superintendent, M2G Land and Compliance Manager and Project Engineers.

In addition, consultation with government agencies will be undertaken regularly as described in the CEMP with the intention of reviewing the effectiveness of the LRMP, site management practices, monitoring results and any other relevant issues.

Communication	
Project personnel including sub- contractors/suppliers	 A site induction and environmental training will be provided to all personnel and sub-contractors engaged to work on the site. Feedback on environmental matters, new legislation etc. will be provided and encouraged. Close communication will be maintained between the Construction Manager, M2G Land and Compliance Manager, Foremen and Environmental Officer.
Government agencies	 ACT Department of the Environment, Climate Change, Energy and Water (DECCEW) Parks Conservation Service (TAMS) ACT Heritage Unit NSW Department of the Environment, Climate Change and Water (DECCW) Department of Planning (DoP) Australian Rail Track Corporation (ARTC)
Community and Landholders	 Individual landholders will be informed in advance of construction activity affecting them in accordance with the CESM Plan Project information will be made available to the community in accordance with the CESM Plan through advertisements, community notices and newsletters. A protocol for registering and responding to complaints will be established as detailed in the Complaints Management Procedure and CESM Management Plan.

 Table 6.1
 Communication Network

6.2 Complaints management strategy

The Bulk Water Alliance is committed to managing landscape rehabilitation related complaints from affected residents or stakeholders in a proactive and conciliatory manner.

Relevant community and stakeholder groups will be progressively informed of the various stages of construction by the Community Engagement and Stakeholder Management (CESM) team, particularly prior to significant construction generating activities.

The community and stakeholder groups identified in the CESM Plan will be informed of the duration of the works, what impacts that they are likely to expect and they will be given a 1800 toll free number to contact the BWA CESM team should they wish to register a complaint regarding any aspect of the construction project.

The BWA CESM team will implement a process for registering and responding to the lodged complaint as per the Complaints Management Procedure. The CESM Manager will report back to the project team on impact and mitigation effectiveness on a weekly basis.

The Water Security Hotline phone number (6248 3563) is available during business hours for general questions, project updates and to provide feedback. A toll free number (1800 211 242) is available 24 hours a day for emergencies. Complaints and comments can also be sent via email to watersecurity@actew.com.au.

7 Training, Awareness and Competence

Three main forms of training will be implemented on site:

- site induction;
- · environmental management training; and
- "toolbox" training

Records of all site inductions and on site training will be kept on a database, including details of the training topic(s) presented, participants and training dates. All participants will be required to "sign-off" that they have been informed and understand their environmental obligations at the conclusion of each training session.

Training will generally be prepared and delivered by the Environmental Officer, or by personnel delegated by the M2G Land and Compliance Manager.

7.1 Site Induction

Prior to working on site, all personnel and subcontractors will undertake a site induction detailing significant environmental and OHS requirements associated with the M2G project. The will include, but not be limited to, the following environmental components.

- the EMS and CEMP (purpose, objectives, etc) and the requirements of the LRMP;
- legal requirements including due diligence, duty of care and potential consequences of infringements;
- · environmental responsibilities;
- · conditions of licences, permits and approvals;
- BWA policies (including the Shared Road Policy);
- significant environmental issues and areas of the site, including the identification of project boundaries, location of refuse bins, washing, refuelling and maintenance of vehicles, plant and equipment;
- environmental management techniques for key environmental elements (soil and water, waste and recycling, flora and fauna, heritage etc);
- · incident management and emergency plans;
- · reporting process for environmental harm/incidents;
- · protection and maintenance of environmental controls; and
- BWA sustainability objectives.

7.2 Environment Management Training

Targeted environmental management training will be provided to individuals responsible for environmental management on site, or groups who are undertaking activities which have been identified as "high risk". This environmental training is designed to achieve a level of awareness and competence appropriate to their assigned activities.

Specific links will be made between environmental objectives and sustainability principles during training sessions (where possible). A comprehensive overview of sustainability may also need to be included (i.e. social, economic and environmental aspects, and inter-generational equity).

Records will be maintained on site of all training sessions conducted and personnel attendance. These records will be maintained by the Environmental Officer.

7.3 Toolbox Training

Toolbox training will help to ensure that relevant information is communicated to the workforce and that feedback can be provided on issues of interest or concern. Toolbox training will generally be prepared and delivered by the Project Engineers, Superintendent, Site Supervisors and/or the Environmental Officer and will reflect risks and concerns associated with construction Activities occurring on site.

Environmental Work Method Statements (EWMS') will draw reference to specific toolboxes based on risks associated with the proposed construction activity. The toolboxes will complement this LRMP by providing additional details on the management and mitigation of identified environmental impacts. Environmental toolbox training topics may include but are not limited to:

- · working within or in close proximity to waterways;
- · clearing and grubbing procedures;
- · landscape Rehabilitation procedures;
- · concrete washout procedures;
- dust control;
- · protecting waterways and riparian zones;
- wastewater control;
- spills and leaks (including the application of remediation products);
- · emergency response procedures;
- · wet weather procedures and inspections;
- · changes to recent legislation; and
- other general site issues.

8 Inspection, Auditing and Monitoring

8.1 Inspection and Auditing

To be consistent with the CEMP, the implementation of the LRMP will be monitored regularly by Environmental staff in conjunction with the appointed Landscape contractor and M2G construction staff. The appointed sub-contractors engaged to work on the landscape rehabilitation of the pipeline will have to comply with BWA's quality management system as well as specifications for landscape planting and revegetation according to the LRMP. A regular program of monitoring, auditing and review of the LRMP and its implementation, will be carried out in accordance with this LRMP and its specific designs, the CEMP and the M2G specific Quality Management Plan.

8.2 Monitoring of Landscape Rehabilitation Performance

The monitoring of rehabilitation performance will be largely covered under this LRMP and its overarching CEMP. Following a period of 1 year after completion of the project, the monitoring of landscape rehabilitation will transfer over to the Operational Environment Management Plan (OEMP) and its specific sub-plans. Monitoring will not be limited to weed infestations, but it will extend to all areas of landscape reinstatement such as vegetation cover (native vegetation and exotic/cover crop) from seeding initiatives, stability of riparian / waterway areas and success of landscape planting elements.

In order to assess success of the rehabilitation initiative, the performance targets listed in Table 8.1 are to be used to gauge successful rehabilitation of the site. Once these targets have been achieved within the property, the corresponding landholder will be notified and arrangements made to have fencing removed and the area to be continued to be managed by the landholder / leaseholder.

An updated vegetation condition assessment (Appendix E of this plan) has been undertaken to help guide the performance of rehabilitation initiatives on the M2G project.

Vegetation community	Key Performance Targets
Non-native vegetation	Ground cover - > 70% vegetation cover of the species sown Weeds – better than or equal to the current presence of declared weeds and < 20% cover of exotic species not sown.
Native vegetation	Ground cover - > 70% vegetation cover of the native species sown. Weeds – better than or equal to the current presence of declared weeds and < 20% cover of exotic species not sown.
High conservation value woodland	 Ground cover - > 70% vegetation cover of the native species sown and survival of native ground and tree species. Weeds – better than or equal to the current presence of declared weeds and < 20% cover of exotic species not sown. Native species (planting success) – all species listed for seeding and planting are present.

Table 8.1 Key Performance Indicators for reinstatement of vegetation communities.

The performance of the M2G LRMP will be monitored through the use of plots (quadrats and transects) (refer to Figure 8.1 and Table 8.2), and photo reference points and will be undertaken by an independent and suitably qualified landscape ecologist. Results of monitoring will be made available to the landholders and to the respective NSW or ACT government agencies, on request.

As indicated earlier, the monitoring of vegetation establishment and reinstatement under this plan will occur for a period of one year post construction when it will transfer over to the Operational EMP and its corresponding Ecological Monitoring sub-plan.

The monitoring of threatened species (terrestrial and aquatic) richness or abundance is detailed in the Terrestrial Ecology Management Plan as well as the OEMP's Ecological Monitoring Sub-plan.




Figure 8.1 Plots proposed for monitoring of native and exotic vegetation – combination of 20m x 20m quadrat and two 50m transects.

Period	Monitoring Requirements	Frequency	Phase
1 st Year after construction completion	Intense monitoring undertaken twice during the first year. Key areas of focus in the first year: Plots (quadrats and transects) to determine % of cover as well as % of native and non-native species germinating and establishing on site. The plots will also indicate the presence of declared weed species and status to inform their	Twice in 1 st year*	Construction (covered under the CEMP)
	management. Note: plots to be identified along the entire pipeline route with a minimum of one quadrat per		

Table 8.2	Monitoring schedule for the Rehabilitation of the M2G proj	ect
		COL.

Period	Monitoring Requirements	Frequency	Phase
	property and/or one quadrat per vegetation community on each property and to be undertaken by an independent and suitably qualified ecologist.		
2 nd Year after construction completion	Repeat of first year monitoring at all identified quadrat locations.	Twice*	Operational (covered under the OEMP
3 rd Year after construction completion	Repeat of first year monitoring at all identified quadrat locations.	Twice*	Operational
4 th Year after construction completion	Repeat of first year monitoring at all identified quadrat locations.	Twice*	Operational
5 th Year after construction completion	Repeat of first year monitoring at all identified quadrat locations.	Twice*	Operational

*monitoring to be undertaken in early spring and early summer or as agreed with ecological consultants

The location of the fixed plots (quadrats and transects) will remain consistent throughout the 5 years of the monitoring program and once the plots identified have met the key performance targets stipulated in Table 8.1 and to the satisfaction of the landholder, the project then deems rehabilitation to be complete.

9 Review and Improvement of the LRMP

The outcomes of inspections, monitoring, audits and the completion of checklists will facilitate the identification of problems, recurring issues or areas for improvement. Where identified, the effectiveness of this LRMP will be reviewed and opportunities for improvement will be identified and discussed with site personnel.


A system for the review and improvement of the environmental management system is described within the CEMP.

Reference	Amendment Required	Date amended	Status
Appendix F	Incorporation of revegetation condition summary (Appendix E) into Landscape Rehabilitation Management Plan	11 th March, 2011	Closed
Appendix E	Revision of Weed Management Maps	11 th March, 2011	Closed
Appendix E	Revise Weed Management Maps and Strategy	13 April 2011	

Table 9.1 Register of Significant LRMP Updates


Appendix A Typical Pipeline Easement Layouts





Bulk Water Alliance – Murrumbidgee to Googong

Appendix B Landscape Design Details



	12	=	ē
т	AT Actew AGL Drg No. A		OOGONG RAW WATER TRANSFER GH LIFT PUMP STATION IDSCAPE REINSTATEMENT ENERAL ARRANGEMENT
	0 5 10 15 SCALE 1:500 AT ORIG	-	
G			
			ND COVER AND SIBILITY OF
Т			N WITH THE
			' FENCE TO VER POSSIBLE THE NATURAL
ΓΠ.			HOLE THROUGH 9SES OF NG CONTRIBUTES ND CONNECTS ND CULTURAL
	S ALSO TO NOTES ON DRAWING M2G-GEN-PL-SKT-1051 = HIGH LIFT PUMP STATION	<u>NOTES</u> REFER ALSO T GHD-M2G-GEN HLPS = HIGH LI	EXISTING. TO BE JMP STATION TO
D	POROUS SURFACING TBC		ANT VES
	REINSTATE RURAL FENCE TO ROADSIDE		
0	ROCK PROTECTION		- vor
	EXISTING VEGETATION TO BE RETAINED, PROTECTED & ENHANCED		
Φ	GRASSLAND REINSTATEMENT		3 SIGHT LINES.
	PROPOSED WOODLAND		CE THE VISUAL
	BUSHFIRE - ASSET PROTECTION ZONE		ALLY PLACED TO
⊳	PIPELINE & EASEMENT 15m WIDTH		RUMBIDGEE REVENT AND F AND PROMOTE
	12	⇒	10

	AW WATED TRANSEED DD	MURRUMBIDGEE TO GOOGONG RAW WATER TRANSFER PROJECT	Dreave JMARTIN Designed K.MILBURN Onextee Onextee Proceam Decision	BULK WATER			
			Distributed		10. APPROVAL & OPPORTUNITIES FOR OFFSET PLANTING (OUTSIDE THE PROJECT BOUNDARY) TO COMPENSATE FOR TREE REMOVAL ARE AS PER OFFSET PLAN (YET TO BE FINALISED)	10. APPROVAL & OPPORTUNITIES FOR OF COMPENSATE FOR TREE REMOVAL ARE A	-
				USERS	9. PROVIDE GRAPHICALLY CLEAR INTERPRETATION SIGNAGE THAT PROVIDES INFORMATION FOR USERS REGARDING NATURE AND RECREATION ACTIVITES WITHIN MURRUMBIDGEE RIVER CORRIDOR.	PROVIDE	
				AND	M THE ENTIRE SITE TO PRESERVE NATIVE SEED STOCK AND	8. STOCKPILE AND RE-USE TOPSOIL FROM THE ENTIRE REDUCE THE NEED TO IMPORT TOPSOIL.	
				UCTS AND	7. IN SOURCING ALL LANDSCAPE MATERIALS (INCLUDING RE-USE AND RECYCLING), LOCAL PRODUCTS CONTRACTORS ARE TO TAKE PRECEDENCE OVER NON-LOCAL PRODUCTS.	7. IN SOURCING ALL LANDSCAPE MATERIA CONTRACTORS ARE TO TAKE PRECEDENC	
					ARE TO BE PROTECTED WITH TEMPORARY FENCING UNTIL WELL	6. ALL NEW PLANTING AREAS ARE TO BE ESTABLISHED.	
				HOULD BE EMOVED AND TH PEST PROOF	ALL SOWN AREAS ARE TO BE WATERED DURING THE ESTABLISHMENT PERIOD. GROUND SHOULD BE CULTIVATED TO A MAXIMUM DEPTH OF 50MM PRIOR TO SEEDING. TOPSOIL IS NOT TO BE REMOVED AND SOIL LEVEL IS NOT TO BE ALTERED. ALL NEWLY SOWN AREAS ARE TO BE PROTECTED WITH PEST PRO FENCING UNTIL WELL ESTABLISHED.	ALL SOWN AREAS ARE TO BE WATERED I CULTIVATED TO A MAXIMUM DEPTH OF 5 SOIL LEVEL IS NOT TO BE ALTERED. ALL FENCING UNTIL WELL ESTABLISHED.	
		.REA: 6040m ²	<u>INUTES</u> TOTAL TREE PLANTING AREA: 9170m ² TOTAL GRASSLAND REINSTATEMENT AREA: 6040m ²	MENT IES DING WITH	5. GRASS REINSTATEMENT AREAS - DROUGHT TOLERANT DRY LAND GRASS COVER REINSTATEMENT (E.G. DWARF TYPE TALL FESCUE SUMMER DRY LAND GRASS SEED MIX, INCLUDING NATIVE SPECIES WHERE APPROPRIATE). RE-SEEDING SHOULD BE ALLOWED FOR ONE MONTH FROM ORIGINAL SEEDING WITH	5. GRASS REINSTATEMENT AREAS - DRO (E.G. DWARF TYPE TALL FESCUE SUMMER WHERE APPROPRIATE). RE-SEEDING SHOL	
-	SEEU IIIX		NOTEO	UUCTED. AS HOTOGRAPHY	DETAILED VEGETATION SURVEYS (INCLUDING CONDITION REPORT) ARE YET TO BE CONDUCTED. AS JCH, THE PROPOSALS GENERALISE AREAS FOR REINSTATEMENT BASED UPON AERIAL PHOTOGRAP ND SITE ASSESSMENT.	4. DETAILED VEGETATION SURVEYS (INCL SUCH, THE PROPOSALS GENERALISE ARE AND SITE ASSESSMENT.	
	seed mix	Kangaroo grass	Svanssvia sencea Themeda australis M/ahlanhorria stricta	IDGEE RIVER	ANY OTHER SITE CLEARANCE AND/OR EARTHWORKS THAT MAY IMPACT THE MURRUMBIDGEE DRRIDOR.	- ANY OTHER SITE CLEARANCE AND/OR E CORRIDOR.	
	seed mix	Hoary Sunray	Leucochrysum albicans var.tricolor.			- WEED CONTROL AREAS.	
	seed mix	Scaly Buttons	Leptorhyncos squamatus			DEAD WOOD.	
	seed mix	Yellow Buttons	Coologia ginatifida	REMOVAL OF	ES SUCH AS PRUNING AND	- REMOVAL OF TREES WITHIN THE CONSTRUCTION FOUTPRINT. - WHERE TREES ARE TO BE RETAINED, MAINTENANCE ACTIVITI	
	seed mix	Spear Grass	Austrodanthonia comhoidee	((SHOULD BE SOUGHT INCLUDE:	
	tube stock	Austral Indigo	Indigofera australis	S) AND ESE PPROVAL	LANDSCAPE ASSETS ADJACENT TO DEVELOPMENT WORKS, ISSUE 1 REVISION 2 (THE GUIDELINES) AND THE STANDARD SPECIFICATION FOR URBAN INFRASTRUCTURE WORKS EDITION 1 REVISION 0. THESE DOCUMENTS ARF AVAILABLE AT WWW TAMS ACT GOV AUL PROPOSED ACTIVITIES FOR WHICH APPROVAL	LANDSCAPE ASSETS ADJACENT TO DEVE THE STANDARD SPECIFICATION FOR URB, DOCUMENTS ARE AVAILABLE AT WWW T.	
	tube stock	Dagger vvattle Shiny Cassinia	Acacia sicultornis Cassinia longifolia		ALL WORKS ARE TO COMPLY WITH THE TAMS GUIDELINES FOR THE PROTECTION OF PUBLIC	3. ALL WORKS ARE TO COMPLY WITH THE	
	tube stock	Burgan Hairy Bursaria	Kunzea ericoides Bursaria lasiophylla	INITY OF	TREE PROTECTION ZONES, AND; SITE PREPARATION WORKS FOR REINSTATEMENT.	WEED CONTROL AREAS; EXCAVATION NE. TREE PROTECTION ZONES, AND; SITE PRE	
		-	Shrubs		OF TREES WITHIN THE CONSTRUCTION FOOTPRINT; PREPARATION AND STOCKPICING OF THISER AND ORGANIC MATERIAL FOR RE-USE IN LANDSCAPE PROPOSALS; DEAD TREES TO BE MANAGED FOR	OF TREES WITHIN THE CONSTRUCTION FOOTPRINT; PREPARATION AT ORGANIC MATERIAL FOR RE-USE IN LANDSCAPE PROPOSALS; DEAD	
	tube stock	Yellow Box Black Cypress Pine	Eucalyptus melliodora Callitris endlicheri	EMOVAL	ACCEPTANCE. THE LANDSCAPE MANAGEMENT PLAN WILL DETAIL SPECIFIC ATIONS REGARDING: REMOVAL	ACCEPTANCE. THE LANDSCAPE MANAGEM	
	tube stock tube stock	 Blakely's Red Gum Brittle Gum	Trees Eucalyptus blakelyi Eucalyptus manifera	NT AND RKS BY PARKS, ASSET	RODUCTION OF A LANDSCAPE MANAGEME SUBMISSION AND APPROVAL OF ALL WO	2. THIS LANDSCAPE CONCEPT IS PENDING THE PRODUCTION OF A LANDSCAPE MA PROTECTION WORKS PLAN FOR CONSULTATION, SUBMISSION AND APPROVAL OF CONSERVATION AND LAND (PCL) AND THE TERRITORY AND MINIMUM SERVICES	
ze (p	Planting Size	Common Name	Botanical Name	Т	1. THIS LANDSCAPE CONCEPT PLAN PROPOSES LANDSCAPE REINSTATEMENT STRATEGIES, POST INFRASTRUCTURE CONSTRUCTION.	1. THIS LANDSCAPE CONCEPT PLAN PROP INFRASTRUCTURE CONSTRUCTION.	
		TTE	INDICATIVE PLANTING PALE			GENERAL NOTES	

 \cap

B

⊳

12

10

=

A1 ActewAGL Drg No. A MURRUMBIDGEE TO GOOGONG

12

PRELIMINARY State Date NTS. MAY 2010 ACTEM Proper No. Tender No.


Sheet N

Т


т

5

_	_	=	7	_
-	_	:	i	
mmon Name	Planting Size	Density (per sq. m)		Ţ
's Red Gum	tube stock	0.2/m ²		
Gum	tube stock	0.2/m ²		
Box	tube stock	0.2/m ²		
Cypress Pine	tube stock	0.2/m ²		Β
	tube stock	0.5/m ²		
ursaria	tube stock	0.5/m ²		
Wattle	tube stock	0.5/m ²		
Cassinia	tube stock	0.5/m ²		
Indigo	tube stock	0.5/m ²		
Grass	seed mix	5/m ²		
Vallaby Grass	seed mix	5/m ²		
oled Eaas	seed mix	5/m ²		
Buttons	seed mix	5/m ²		
Sunray	seed mix	5/m ²		D
wainson Pea	seed mix	5/m ²		
lebell	seed mix	5/m ²		
+0m2				m
				IT
				G



т	ATER TRANSFER PROJECT HAMBER STATEMENT E MANAGEMENT AND PROTECTION TIME TATEMENT ATTIME TATEMENT FOR THE AND PROTECTION TATEMENT
<u>م</u>	SED FENCE SHOULD BE USED AT THE BASE OF CHAIN MESH FENCE WHERE SEDIMENTATION IS LIKELY TO IMPACT ON THE TREE ROOT ZONE. TPZ IDENTIFICATION SIGNS SHOULD BE INSTALLED AROUND THE EDGE OF THE TPZ IN COMPLIANCE WITH AS4970.
-m	TO B NN BE LL BE DTEC
m	MANAGEMENT PLANS AND IN THE TREE ASSESSMENT REPORT. ALL TREES TO BE RETAINED ARE TO BE PROTECTED AND FENCED IN ACCORDANCE WITH THE LANDSCAPE MANAGEMENT PLAN. ALL CONSTRUCTION ACTIVITIES ARE TO BE OUTSIDE THE FENCED PROTECTION AREA. ALL TREES AND REMEDIAL ACTION MUST BE TAKEN
D	O NOTES ON DRAW -PL-SKT-1051 FT PUMP STATION FT DIM ZONE (TPZ) SITE ARE TO BE RE N OTHERWISE ON T
\cap	ACCESS PATH POROUS SURFACING TBC TREE PROTECTION ZONE
	GRASSLAND GRASSLAND REINSTATEMENT EXISTING VEGETATION TO BE RETAINED, PROTECTED &
⊳	LEGEND HV CABLE ROUTE
	71 11 01



A Rev.	:	۵ ۵			т		D				B		Þ		
ActewAGL Drg No.	T	-0	MURRUMBIDGEE RIVER WATER LINE D NOTES ON DRAWING M2G-GEN-PL-SKT-1061 S STATION	NEW SEALED ROAD SURFACING EXISTING RIPARIAN VEGETATION TO BE RETAINED	BATTER/RIP RAP DRAIN	EXISTING GRAVEL PATH TO BE RETAINED / REINSTATED	SHRUBLAND	MARGINAL PLANTING	PIPELINE & EASEMENT 15m WIDTH	GRASSLAND REINSTATEMENT AREA	PROPOSED TREE PLANTING WITH SHRUB AND GRASSY UNDERSTOREY	BOLLARDS AT 1.5m SPACINGS	PROPOSED LLPS BALUSTRADE		i
OW LIFT PUMP STATION VDSCAPE REINSTATEMENT / LANDSCAPE MANAGEMENT AND I	GOOGONG WATER TRANSFER PROJEC		NOTES REFER ALSO TO					+ + + + + + + + + +						LEGEND	c

T	G	г	г	D	0	σ	Þ
	9. OPPORTUNITIES FOR OFFSETTING (OUTSIDE THE PROJECT BOUNDARY) TREE REMOVAL ARE AS PER OFFSET PLAN (YET TO BE FINALISED).	 IN SOURCING ALL LANDSCAPE MATERIALS (INCLUDING RE-USE AND RECYCLING), LOCAL PRODUCTS AND CONTRACTORS ARE TO TAKE PRECEDENCE OVER NON-LOCAL PRODUCTS. STOCKPILE AND RE-USE TOPSOIL FROM THE ENTIRE SITE TO PRESERVE NATIVE SEED STOCK AND REDUCE THE NEED TO IMPORT TOPSOIL. PROVIDE GRAPHICALLY CLEAR INTERPRETIVE SIGNAGE THAT PROVIDES INFORMATION REGARDING NATION AND DECOMPTION MUTICIPALITY MUTICIPALITY AND DECOMPTON. 	APPROPRIATE). RE-SEEDING SHOULD BE ALLOWED FOR ONE MONTH FROM ORIGINAL SEEDING WITH ALL SOWN AREAS ARE TO BE WATERED DURING THE ESTABLISHMENT PERIOD. GROUND SHOULD BE CULTIVATED TO A MAXIMUM DEPTH OF 50MM PRIOR TO SEEDING. TOPSOIL IS NOT TO BE REMOVED AND SOIL LEVEL IS NOT TO BE ALTERED. ALL NEWLY SOWN AREAS ARE TO BE PROTECTED WITH TEMPORARY RABBIT PROOF FENCING (AND REPELLENT IF AVAILABLE) UNTIL WELL ESTABLISHED.	EES WITHIN THE CONSTRUCTION FOOTPRINT. RE TO BE RETAINED, MAINTENANCE ACTIVITIES SUCH AS PRUNI REAS. CLEARANCE AND/OR EARTHWORKS WITHIN THE MURRUMBIDGE CLEARANCE AND/OR EARTHWORKS WITHIN THE MURRUMBIDGE TATEMENT AREAS - DROUGHT TOLERANT DRYLAND GRASS CO	WEED CONTROL AREAS; EXCAVATION NEAR PROTECTED VEGETATION, WORKING WITHIN THE VICINITY OF TREE PROTECTION ZONES, AND; SITE PREPARATION WORKS FOR REINSTATEMENT. 3. ALL WORKS ARE TO COMPLY WITH THE TAMS GUIDELINES FOR THE PROTECTION OF PUBLIC LANDSCAPE ASSETS ADJACENT TO DEVELOPMENT WORKS, ISSUE 1 REVISION 2 (THE GUIDELINES) AND THE STANDARD SPECIFICATION FOR URBAN INFRASTRUCTURE WORKS EDITION 1 REVISION 0. THESE DOCUMENTS ARE AVAILABLE AT . PROPOSED ACTIVITIES FOR WHICH APPROVAL SHOULD BE SOUGHT INCLUDE:	MANAGEMENT AND ALL WORKS BY PAR (TAMS) ASSET ONS REGARDING: STOCKPILING OF TIM STOCKPILING OF TIM TO BE MANAGED FOR CTION ZONE FENCING;	<u>GENERAL NOTES</u> 1. THIS LANDSCAPE CONCEPT PLAN PROPOSES LANDSCAPE REINSTATEMENT STRATEGIES, POST INFRASTRUCTURE CONSTRUCTION.
Drawn JMARTIN Besigner K.MIL.BURN Ordeter Ordeter Ordeter Ordeter Program Ordeter Ordeter Ordeter Contractors to raving No: CHIDMG2GENPL-SKT-1061 Affler ordeter Affler ordeter Millioner Ordeter Ordeter		TOTAL MARGINAL PLANTING AREA: 150m²	Isolepis fluitans Floating Club-rus Juncus usitatus Common Rush NOTES TOTAL TREE PLANTING WITH SHRUB AND GRASSY UND TOTAL SHRUB PLANTING ONLY AREA: 120m ²	Marginal Plants Carex apressa	Acacia genisuona Bursaria spinosa Callistemon sieberi Hymenanthera dentata Kunzea ericoides Leptospermum continentale Leptospermum obovatum	Trees <i>Eucalyptus viminalis</i> <i>Eucalyptus camaldulensis</i> <i>Casuarina cunninghamiana</i> Shrubs <i>Acacia dealbata</i>	ATIVE PLANTING Botanical Name
MURRUMBIDGEE T		ENI AREA: 1900m * A: 150m ²	Floating Club-ru Common Rush UB AND GRASSY UND	Native Raspbern Tall Sedge	Blackthorn River Bottlebrusl Tree Violet Burgan Prickly Tea-tree River Tea-tree	Manna Gum River Red Gum River Sheoak Silver Wattle	PALETTE Common 1

PRE PRE Pre> Pre Pre> Pre>	ame Planting Size Density (per sq. n tube stock 0.2/m ² tube stock 0.5/m ² tube stock 4/m ² tube stock	10			
0.2/m ² 0.2/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ²	0.2/m ² 0.2/m ² 0.2/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 4/m ² 4/m ² 4/m ²	Name	Planting Size	nsit sq.	Ē
0.2/m ² 0.5/m ² 4/m ² 4/m ²	0.2/m ² 0.5/m ² 4/m ² 4/m ² 4/m ²		tube stock	0.2/m ²	
0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 4/m ² 4/m ²	0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 4/m ² 4/m ² 4/m ²		tube stock tube stock	0.2/m ⁴ 0.2/m ²	
0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 4/m ² 4/m ² 4/m ²	0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 4/m ² 4/m ² 4/m ² 4/m ²		tube stock	0.5/m ²	
0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 4/m ² 4/m ² 4/m ²	0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 4/m ² 4/m ² 4/m ² 4/m ²	e	tube stock	$0.5/m^2$	
0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 4/m ² 4/m ² 4/m ²	0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 4/m ² 4/m ² 4/m ² 4/m ² 4/m ²	sh	tube stock	0.5/m ²	
0.5/m ² 0.5/m ² 0.5/m ² 4/m ² 4/m ² 4/m ²	0.5/m ² 0.5/m ² 0.5/m ² 0.5/m ² 4/m ² 4/m ² 4/m ² 4/m ² 4/m ²		tube stock	0.5/m ²	
0.5/m ² 0.5/m ² 0.5/m ² 4/m ² 4/m ² 4/m ²	0.5/m ² 0.5/m ² 0.5/m ² 4/m ² 4/m ² 4/m ² 4/m ² 4/m ²			0.5/m ²	
0.5/m ² 4/m ² 4/m ² 4/m ² 4/m ²	0.5/m ² 4/m ² 4/m ² 4/m ² 4/m ² 4/m ²	(D	tube stock	0.5/m ²	
PRE 4/ m ² 4/ m ² NT 5.5	4/m ² 4/m ² 4/m ² 4/m ²	ignum	tube stock	0.5/m ²	
PRE 4/m ² 4/m ² m ² 2/m ²	4/m ² 4/m ² 4/m ² 4/m ²	Ϋ́Υ	seed mix	4/m ²	
4/m ²	4/m ² 4/m ²	Rush	tube stock	4/m ²	
	11 PRE PRE 11	ısh	tube stock tube stock	4/m ²	
	PRE NTSS ACTEVES	DERSTORE			
	PRE NTS. ACTEVE				
NT 55	PRE NTS ATTENT				
	n A 7	TO GOOGONG WA LOW LIFT PUMP NDSCAPE REINS	.TER TRANSFER PROJECT STATION TATEMENT ND PLANTING SCHEDULE		

								DRG-0040.dwg	uum_Projects 23-1265_BEAALADDVDRAWINGSVN2GVGHD-M2G-PIP-1,A-DRG-00403 dag CTB FILE: AcTewAGL.CTB	
9	8	7	6		4	ω		2		
		CORPORATION		DATE CKD AUTH	REVISION	No.	CKD AUTH	DATE	REVISION	
SHE			ALLIANCE				S.M G.M	13.02.2009	AN - ISSUED FOR 60% REVIEW	-AN - 13
LANDSCAPE REINSTATEMENT -	Manager: Contractor's Drawing No: GHD_M2G_PIP_IA_DRG_004.0						*S.M *R.F	25.02.2009	31	FREEZE
P	red: Lherred:		BULK WATER				S.M R.F	04.03.2009	INSTATEMENT STRATEGY FOR TOC	INSTAT
MURRUMBIDGEE TO GOOGON	J.MARTIN	Draw						29.03.2010	PELINE ALIGNMENT	PELINE
	10 - CTOCKDH E AND DE HISE TODSOH EDOM THE ENTIDE SITE TO DDESEDVE NATIVE SEED STOCK	ITIDE CITE TO DD	E TODOOH EDOM THE EN							10000
									leocharis sp.	leoc
	N-LOCAL PRODUCTS	DENCE OVER NOT	DRS ARF TO TAKF PRFCF	PRODUCTS AND CONTRACTORS ARE TO TAKE PRECEDENCE OVER NON-LOCAL PRODUCTS]dd			Common Reed	hragmites australis	hrag
	AND RELYCLING), LUCAL	UDING RE-USE A	ISCAPE MATERIALS (INCL	9. IN SOURCING ALL LANDSCAPE MATERIALS (INCLUDING RE-USE AND RELYCLING), LOCAL				Common Rush	incus usitatus	Incu
								Common Spikerush	leocharis acuta	leoc
				AND/OR INDIVIDUAL TREES.	Viro cell – 2 / m ² Aľ	<		Tall Sedge	arex appressa	are)
	ESTABLISHED. THIS MAT DE REQUIRED FUR GROUPS OF PLANTING	ז סב גבעטוגבט ו		PROUP FENCING ON LL WELL					quatics	qua
FIGURE 2 GRAZING AMONGS								Scaly Buttons	eptorhynchus squamatus	oto
ときに見たりという	ALL NEW DI ANTING AREAS ARE TO RE DROTECTED WITH TEMPORARY RARRIT AND/OR STOCK	TEN WITH TEMPI	PEAS ARE TO RE PROTEC	ALL NEW DI ANTING AD				Scrambled Eggs		000

ADD File Name: C:\Arei ate Plotted: 3/30/201

PIPEL RAW REINSTATEMENI PROJEC MURRUMBIDGE \leq INE LANDSCAP _ $[\neg \neg]$ RANSFER \bigcirc GOOGONG \square FIGURE1 LANDSCAPE REINSTATEMENT SHEET LAYOUT NOT TO SCALE

TABLE 1 NATURAL TEMPERATE GRASSLAND - TOTAL ESTIMATED AREA 1.7 HA

Trees			
Eucalyptus blakelyi	Blakely's Red Gum		Hiko cell – 0.1 / m ²
Eucalyptus bridgesiana	Apple Box		
Eucalyptus dives	Broad leaved Peppermint		
Eucalyptus mannifera	Brittle Gum		
Shrubs			
Acacia mearnsii	Silver Wattle		Viro cell – 0.25 / m^2
Acacia dealbata	Black Wattle		
Cassinia longifolia	Shiny Cassinia		
Kunzea ericoides	Burgan		
Bursaria spinosa	Sweet Bursaria		
Grasses			
Austrostipa spp.	Spear Grass	1kg/ha	
Austrodanthonia spp.	Wallaby Grass	1kg/ha	
Elymus scaber	Wheat Grass	1kg/ha	
Poa sieberiana	Poa tussock	0.5 kg/ha	
Panicum effusum	Hairy Panic	0.5 kg/ha	
Bothriochloa macra	Red Grass	2 kg/ha	
Microlaena stipoides	Weeping Grass	1 kg/ha	
Themeda australis	Kangaroo Grass	5 kg/ha	
Forbs			
Chrysocephalum apiculatum	Yellow Buttons	No direct	Viro cell – 2 / m^2
Convolvulus erubescens	Australian Bindweed	seeding of	
Cymbonotus lawsoniana	Austral Bears-Ear		
Desmodium varians	Slender Trick Trefoil		
Goodenia pinnatifida	Scrambled Eggs		
Aquatics			
Carex appressa	Tall Sedge		Viro cell – 2 / m ²
Eleocharis acuta	Common Spikerush		
Juncus usitatus	Common Rush		
Phragmites australis	Common Reed		
Eleocharis sp.			

GENERAL NOTES

STRATEGIES, POST INFRASTRUCTURE CONSTRUCTION OF THE M2G PIPELINE THIS LANDSCAPE REINSTATEMENT PLAN PROPOSES LANDSCAPE REINSTATEMENT

PROTECTION OF EXISTING VEGETATION TO BE RETAINED; TREE PROTECTION ZONE FENCING; WEED MATERIAL FOR RE-USE IN LANDSCAPE PROPOSALS; DEAD TREES TO BE MANAGED FOR HABITAT; MUNICIPAL SERVICES (TAMS) ASSET ACCEPTANCE AND PALERANG COUNCIL. THE LANDSCAPE TREE PROTECTION ZONES, AND; SITE PREPARATION WORKS FOR REINSTATEMENT CONTROL AREAS; EXCAVATION NEAR PROTECTED VEGETATION; WORKING WITHIN THE VICINITY OF THE CONSTRUCTION FOOTPRINT, PREPARATION AND STOCKPILING OF TIMBER AND ORGANIC REHABILITATION MANAGEMENT PLAN DETAILS OBJECTIVES REGARDING: REMOVAL OF TREES WITHIN APPROVAL OF ALL WORKS BY PARKS, CONSERVATION AND LAND (PCL), THE TERRITORY AND <u>ANDSCAPE REHABILITATION MANAGEMENT PLAN</u> FOR CONSULTATION, SUBMISSION AND THIS LANDSCAPE REINSTATEMENT PLAN SHOULD BE READ IN CONJUCTION WITH THE $\underline{M2G}$

REVISION 0. THESE DOCUMENTS ARE AVAILABLE AT WWW.TAMS.ACT.GOV.AU. PROPOSED ACTIVITIES FOR WHICH APPROVAL SHOULD BE SOUGHT INCLUDE: GUIDELINES) AND THE STANDARD SPECIFICATION FOR URBAN INFRASTRUCTURE WORKS EDITION 1 OF PUBLIC LANDSCAPE ASSETS ADJACENT TO DEVELOPMENT WORKS, ISSUE 1 REVISION 2 (THE ALL WORKS IN THE A.C.T. ARE TO COMPLY WITH THE TAMS GUIDELINES FOR THE PROTECTION

- REMOVAL OF TREES WITHIN THE CONSTRUCTION FOOTPRINT.

OF DEAD WOOD. WHERE TREES ARE TO BE RETAINED, MAINTENANCE ACTIVITIES SUCH AS PRUNING AND REMOVAL

- WEED CONTROL AREAS

CORRIDOR. ANY OTHER SITE CLEARANCE AND/OR EARTHWORKS WITHIN THE MURRUMBIDGEE RIVER

GENERAL ARRANGEMENTS ON DRAWINGS GHD-M2G-PIP-LA-DRG-0042 TO 0049 ARE TO BE CONSISTENT WITH IDENTIFIED VEGETATION COMMUNITIES AS MAPPED IN LANDSCAPE ALL SPECIES PROPOSED AS PART OF LANDSCAPE REINSTATEMENT ALONG PIPELINE CORRIDOR

FLOW FROM VALVES. EXTENT OF ROCK DISSAPATION IS TO BE CONFIRMED BY BWA OF ROCK DISSAPATION STRUCTURES AND NATIVE CLUSTER PLANTINGS TO MITIGATE OVERLAND LANDSCAPE REINSTATEMENT AND ENHANCEMENT AT AIR AND SCOUR VALVES IS TO CONSIS

ROCK, PLANTINGS AND GEOTEXTILE WHERE REQUIRED TO CURRENT CONDITION OR BETTER TO ACHIEVE STABILISATION AND MINIMISE EROSION UTILISING DRAINAGE LINES IMPACTED BY CONSTRUCTION OF PIPELINE CORRIDOR ARE TO BE REINSTATED

NOT TO BE REMOVED AND SOIL LEVEL IS NOT TO BE ALTERED. ALL NEWLY SOWN AREAS ARE TO BE REINSTATEMENT (E.G. DWARF TYPE TALL FESCUE SUMMER DRYLAND GRASS SEED MIX, INCLUDING PROTECTED WITH TEMPORARY RABBIT PROOF FENCING UNTIL WELL ESTABLISHED GROUND SHOULD BE CULTIVATED TO A MAXIMUM DEPTH OF 50MM PRIOR TO SEEDING. TOPSOIL IS ORIGINAL SEEDING WITH ALL SOWN AREAS TO BE WATERED DURING THE ESTABLISHMENT PERIOD NATIVE SPECIES WHERE APPROPRIATE). RE-SEEDING SHOULD BE ALLOWED FOR ONE MONTH FROM GRASS REINSTATEMENT AREAS - DROUGHT TOLERANT DRYLAND GRASS COVER



Species

Eucalyptus bridge Eucalyptus blakely

Grasses Eucalyptus melliod Eucalyptus mannit Eucalyptus dives

Poa sieberiana Elymus scaber Austrodanthonia sp Austrostipa spp.

Forbs Themeda australis Microlaena stipoid Panicum effusum

Convolvulus erube. Chrysocephalum ap

Goodenia pinnatifid Desmodium varian Cymbonotus lawso Leptorhynchus squa Hypericum gramine



ŝ	-	•	



FIGURE 4 SIGNIFICANT ROADSIDE NATIVE GRASS STANDS TO BE PROTECTED & REINSTATED ROUTE WIDE USING LOCAL SEED STOCK WHERE POSSIBLE.



FIGURE 5 ROADSIDE GRASSLAND TO BE REINSTATED AND WEEDS MANAGED/REMOVED ALONG ROUTE.

TABLE 2 BOX GUM GRASSY WOODLAND - TOTAL ESTIMATED AREA 11.1 HA

	Common Name	Seeding Rate (kg/ha)	Planting Type and Density
vi siana dora	Blakely's Red Gum Apple Box Broad Leaved Peppermint Brittle Gum Yellow Box	No direct seeding of trees	Hiko cell – 0.2 / m ²
рр.	Spear Grass Wallaby Grass	1kg/ha 1kg/ha	
	Wheat Grass Poa tussock	1kg/ha 0.5 kg/ha	
	Hairy Panic	0.5 kg/ha	
res	Weeping Grass	2 kg/ha	
		3	
apiculatum	Yellow Buttons	No direct	Viro cell – 2 / m^2
escens	Australian Bindweed	seeding of	
oniana	Austral Bears-Ear	TOPDS	
ns	Slender Trick Trefoil		
ida	Scrambled Eggs		
eum	Small St. John's Wort		
uamatus	Scalv Buttons		

GST BOX WOODLAND



FIGURE 3 EXISTING SIGNIFICANT TREES ON GRAZING LAND TO BE PROTECTED & ENHANCED THROUGH GROUPS OF PLANTING ADJACENT.

6

	~~				40
. No. D	A1 ActewAGL Drg. No.	Acte	A 1		
GONG	MURRUMBIDGEE TO GOOGONG	MURRUM		PLANI SCHEDULE	- GENERAL NUTES & PLANT SCHEDULE HEFT 1.0F 11
_	Project No.: 2312634-03 Tender No.: N/A	lo.: 2312634-03	Project N		PIPELINE
Sheet No.: 1	Date: S FEB 2009		Scale: N/A	VSFER PROJECT	NG RAW WATER TRANSFER PROJECT
	PRELIMINARY		R	-	

Т

÷

12

⇒

12

Β

One op an and biological biologi	T No A B C D	G		т					г	۲					D							0
Single Single<					Total	Red Clover	Eclipse Rye	Sterile Rye Corn (Apr - Aug only)	Seed Species	COVER CROP	TABLE 5	Leptorhynchus squamatus	Hypericum gramineum	Desmodium varians	Cymbonotus lawsoniana	Chrysocephalum apiculatum	I nemeda austraiis	Microlaena stipoides	Panicum effusum	Joycea pallida Poa sieberiana	Elymus scaber	Austrostipa spp. Austrodanthonia spp.
Option Option<					65 kg/ha	5 kg/ha	25 kg/ha	35 kg/ha	Seeding Rate (kg/ha)			Scaly Buttons	Small St. John's Wort	Slender Trick Trefoil	Austral Bears-Ear	Yellow Buttons	Kangaroo Grass	Weeping Grass	Hairy Panic	Redanther Wallaby Grass Poa tussock	Wheat Grass	Spear Grass Wallaby Grass
Approximation of the second of the seco	-									_					forbs	No direct	o kg/na	2 kg/ha	0.5 kg/ha	0.5kg/ha 0.5 kg/ha	1kg/ha	1kg/ha 1kn/ha
<image/>																Viro cell – 2 / m ²						
Journal Pearlula Pearlula berriana suboritas Pearlula Pearlula Weentuscock Weentuscock Weentuscock Weentuscock Pearlula australias 100 Pearlula Weentuscock Weentuscock Pearlula australias 100 Pearlula State Pearlula State Pearlula		REEK RIPARIAN ZONE TO I G / GEOTEXTILE WHERE P NITING DOWNSTREAM OF) TO PROPOSED INCREASE				G / GEOTEXTILE WHERE POS	GIILLY LINES TO BE STAL								č	30 TECTED, ENHANCED & CON				A star to a star		
ss 11kg/ha 2 kg/ha 5 kg/ha 5 kg/ha 5 kg/ha seeding of forbs g/ha (50:50 mix of Aust master) g/ha la ha ha ha LANDSCAPE REINSTA		SE STABILISED WITH NEW OSSIBLE / APPROPRIATE. THE DISCHARGE IS TO D ENVIRONMENTAL FLOWS.				SSIBLE / APPROPRIATE					And the second sec					MUNARU HIGHWAY) NECTED WITH INDIGENOUS						
ss 11kg/ha 2 kg/ha 5 kg/ha 5 kg/ha seeding of forbs g/ha (50:50 mix of Aust master) g/ha na mater) MuRRUMBIDGEE T MURRUMBIDGEE T	Contract of the system of the	SE STABILISED WITH NEW OSSIBLE / APPROPRIATE. THE DISCHARGE IS TO D ENVIRONMENTAL FLOWS.	Trifolium subterraneum	Dactylis glomerata	Phalaris aquatica			TABLE 6 NON-NATIVE VEGETATION -	Eleocharis sp.	Phragmites australis	Carex appressa Eleocharis acuta	Aquatics	Plantago varia	Leptorhynchus squamatus	Goodenia pinnalinga Hypericum gramineum			Chrysocephalum apiculatu	Forbs	Themeda australis	Microlaena stipoides	Joycea pallida Poa sieberiana
PE REINSTATE	ACTEV CORPORATION	STABILISED WITH NEW DESTABLUSED WITH NEW DISCHARGE IS TO D ENVIRONMENTAL FLOWS.				l olium perenne	Species	TABLE 6 NON-NATIVE VEGETATION - TOTAL ESTIMATED AREA 2:	Eieocharis sp.					vamatus		Desmodium varians	Convolvulus erubescens Cymbonotus Jawsoniana	cephalum apiculatum	Forbs		oides	
	ACTEW CORPORATION	STABLISED WITH NEW OSSIBLE / APPROPRIATE. THE DISCHARGE IS TO D ENVIRONMENT AL FLOWS.	Sub Clover Starter Fertiliser	Cocksfoot	Phalaris	I olium nerenne Eclinse Rya	Species Common Name	TABLE 6 NON-NATIVE VEGETATION - TOTAL ESTIMATED AREA 23.83 HA	Eleocharis sp.					vamatus		Desmodium varians	Convolvulus erubescens Australian Bindweed	cephalum apiculatum Yellow Buttons	Forbs	Kangaroo Grass	oides Weeping Grass	Redanther Wallaby Grass

FIGURE 6 BOX / JUM WOODLAND (EAST OF THE MONARO HIGHWAY) TO BE PROTECTED, ENHANCED & CONNECTED WITH INDIGENOUS PLANTING



TABLE 4 SNOW GUM GRASSY WOODLAND - TOTAL ESTIMATED AREA 11.1 HA

anting Type insity

œ

¢

Species	Common Name	Seeding Rate (kg/ha)	Pla
Trees Eucalyptus bridgesiana Eucalyptus pauciflora ssp. pauciflora Eucalyptus rubida	Apple Box Snow Gum Candle Bark	No direct seeding of trees	Hik
Shrubs Hardenbergia violacea	Native Sarsparilla		Hik
Filipperua optusiiolia Bursaria spinosa Senecio cuadridentatus	Groundsel		
Senecio quadridentatus Daviesia genistifolia	Groundsel Spiny Bitter Pea		
Kunzea ericoides	Burgan		
Indigofera australis Cassinia longifolia	Austral Indigo Shiny Cassinia		
Grasses			
Austrodanthonia spp. Elymus scaber	Wallaby Grass Wheat Grass	1kg/ha 1kg/ha	
Joycea pallida	Redanther Wallaby Grass	1kg/ha	
Poa sieberiana	Poa tussock	0.5kg/ha	
Themeda australis	Kangaroo Grass	5 kg/ha	
Forbs			
Chrysocephalum apiculatum	Yellow Buttons	No direct	Virc
Convolvulus erubescens Cymbonotus lawsoniana	Austral Bears-Ear	forbs	
Desmodium varians	Slender Trick Trefoil		
Goodenia pinnatifida Hypericum gramineum	Scrambled Eggs Small St. John's Wort		
Leptorhynchus squamatus	Scaly Buttons		
Pimelea curviflora Plantano varia	Curved Rice Flower		
Aquatics			
Carex appressa	Tall Sedge		Virc
Eleocharis acuta	Common Spikerush		
Juncus usitatus	Common Rush		
Phragmites australis	Common Reed		
Eleocitaris sp.			

 \cap

Austral Indigo Shiny Cassinia

Burgan

Β

Native Sarsparilla Grey Guinea Flower Sweet Bursaria Groundsel Spiny Bitter Pea

Hiko cell – 0.5 / m^2

Hardenbergia violacea Hibbertia obtusifolia

Shrubs

⊳

Species

Common Name

Seeding Rate (kg/ha)

Planting Type and Density

Trees

TABLE 3 OTHER NATIVE VEGETATION - TOTAL ESTIMATED AREA 3.6 HA

 \sim

u

Ŧ

σ

Eucalyptus blakelyi Eucalyptus bridgesiana Eucalyptus dives Eucalyptus mannifera Eucalyptus melliodora

Blakely's Red Gum Apple Box Broad Leaved Peppermint Brittle Gum Yellow Box

No direct seeding of trees

Hiko cell – 0.2 / m^2

Bursaria spinosa Senecio quadridentatus Daviesia genistifolia Kunzea ericoides Indigofera australis Cassinia longifolia

		ā
		SHEET 2 OF 11
т	TER TRANSFER PROJECT NO. 2016 State	i RAW WA IPELINE IENERAL N
	RUN-DEF HOM THE PUMP STATION STE OPERATIONS. THIS WILL ASSIST IN LINKING HABITAT, STABILISATION OF LOCAL SOILS, IMPROVING RUN-OFF WATER QUALITY TO THE MURRUMBIDGEE AND VISUALLY SCREENING THE PUMP STATION. PRELIMINARY	
6	FIGURE 13 GULLY TO THE NORTH OF THE PROPOSED HIGH LIFT PUMP STATION TO BE REHABILITATED TO ACCOMMODATE INCREASED	
т		
	FIGURE 12 FIGURE 12 EXISTING INTACT WOODLAND VEGETATION STRATA & SPECIES MIX TO THE EASTERN ASPECT OF THE MURRUMBIDGEE RIVER CORRIDOR TO BE REPLICATED TO SLOPES NORTH & EAST OF THE HIGH LIFT PUMP STATION.	2. 3 5 5 7 7 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8
m		cell – 2 / m ²
D	THE GIBRALT AR RANGE WOODLAND REQUIRES A SPECIFIC PLANT SPECIES LIST TO RESPOND TO LOCAL ENVIRONMENTAL CONDITIONS.	
		.cell – 2 / m ²
	FIGURE 10 THE ENCLOSED WOODLAND CHARACTER OF WILLIAMSDALE ROAD TO BE REINSTATED THROUGH TREE PLANTING.	c cell – 0.5 / m²
		c cell – 0.2 / m ²

Appendix C Coarse Woody Debris Guidelines

Coarse Woody Debris Relocation Criteria

(Adapted from DECC's guidelines for the Hume Highway Duplication projects, 2007)

Definitions

Term	Definition
Coarse Woody Debris (CWD)	the total length of wood at least 10cm in diameter and at least 0.5m long
Existing cleared areas	where the tree layer is absent, and >90% of vegetation in the ground layer is either crop, ploughed fallow or almost exclusively perennial or annual exotic pasture
Isolated Paddock Trees	native vegetation having an over-storey projected foliage cover <25% of the lower projected foliage cover for the vegetation community and the ground-layer is either crop, ploughed fallow or almost exclusively perennial or annual exotic pasture (90% of cover is exotic species). (DNR, 2005)
Low Condition Native Vegetation	native woody vegetation with an over-storey percent foliage cover <25% of the lower value of the over-storey percent foliage cover benchmark for that vegetation type, <i>and</i> , <50% of vegetation in the ground layer is indigenous species or >90% is ploughed or fallow
Moderate to High Condition Native Vegetation	native woody vegetation with an over-storey percent foliage cover >25% of the lower value of the over-storey percent foliage cover benchmark for that vegetation type, OR, > 50% of vegetation in the ground layer is indigenous species
Retained native vegetation	vegetation within the construction corridor

1. Method for calculating CWD

The diameter of CWD is estimated with a measuring tape (or callipers if available) held horizontally immediately above the log, and the length is estimated to the nearest metre by measuring with a tape, or pacing, along the part of the log that is at least 10cm diameter. If estimating length by pacing then the actual length of a sample of logs will be measured regularly with a tape so the assessor can calibrate their estimate derived from pacing (Gibbons *et al.* 2005).

2. Allocation of wood to CWD requirements


Where possible, all cleared native vegetation with the appropriate dimensions will be allocated towards meeting CWD requirements. The BWA recognises, however, that there are competing demands for timber resources resulting from this project (e.g. mulch material for erosion control and riparian restoration projects). The following priority order for the allocation of CWD will be followed (the minimum length requirement of the CWD definition of 0.5m is also appropriate in this instance).


Logs between 500 mm and 100 mm diameter – put into suitable adjacent habitat within the pipeline easement and on private and public land as course woody debris

• Logs in excess of that required as course woody debris and material less than 100 mm diameter – mulched for landscaping or reused on site as mulched windrows.

3. Allocation of tree parts to CWD requirements

All tree parts are suitable for use in meeting CWD requirements, including the root ball, trunk/stem and branches (see Figure C.1) Where seed is present in the upper branches, a small percentage of this material (about 10%) will be added to CWD requirements.





4. Management of CWD on site

The removal, stockpiling and transportation of native vegetation for use as CWD must not disturb retained native vegetation, including over-storey, shrubs and ground-layer species. Further, topsoil within areas of retained native vegetation must not be disturbed. The storage/stockpiling of this material is not permitted below the drip-line of retained native vegetation.

When removing native vegetation for CWD relocation, soil material from within the cleared area must not be collected and transported with the CWD material into relocation areas.

5. Relocation of CWD

When placing CWD into relocation areas, topsoil disturbance must be kept to a minimum.

Any topsoil that is removed during the CWD placement process must be respread over the area it was removed from, minimising disturbance to other areas. Specifically, topsoil must not be heaped up against CWD because of the potential to provide harbour for rabbits.

When positioning CWD within retained areas, existing native shrubs and the tree layer must not be disturbed. For example, the placement of CWD must not cause damage to the butt, stem or branches of retained trees and shrubs.

When positioning CWD within retained areas, disturbance to the ground layer, including soil, grass, herbs and low shrubs must be kept to the minimum necessary for placing CWD.

CWD material must not be heaped into windrows. Rather, it will be placed evenly across the site.

No existing standing dead trees, fallen timber or rocks must be moved to make way for CWD.

References

- Gibbons, P., Ayers, D., Seddon, J., Doyle, S. and Briggs, S. 2005. Biometric Version 1.8: a terrestrial biodiversity assessment tool for the NSW Property Vegetation Plan Developer. NSW DEC.
- New South Wales Department of Natural Resources, 2005. Native Vegetation Regulation 2005 Environmental Outcomes Assessment Methodology. NSW DNR, Sydney.

Appendix D Weed Management Procedure



M2G Weed Management Procedure BWA-M2G-EN-EWMS-024-1

20th May, 2011

Certificate of approval for issue of documents

Document number	BWA-M2G-EN-EWMS-024-1
DM5 number	
Title	M2G Weed Management Procedure
Revision	1
Document status	Final
Date of issue	20 th May, 2011

	Position	Name	Signature	Date
Prepared by	M2G Land and Compliance Manager	John Turville	GOR	20/5/11
Reviewed by	M2G Construction Manager	Matthew Richardson	Milidard.	23/5/11
Approved by	M2G Project Manager	Jason Julius	Entration 5	23/5/14.

Document revision control

Version	Author	Date	Description	Approval
А	P. Sheehan	12.03.11	Initial Draft	JJ
0	P. Sheehan	04.04.11	Final Draft for internal review	JJ
1	J Turville	20.05.11	Final revision for dissemination	JJ

© ACTEW Corporation Ltd

This publication is copyright and contains information that is the property of ACTEW Corporation Ltd. It may be reproduced for the purposes of use while engaged on ACTEW commissioned projects, but is not to be communicated in whole or in part to any third party without prior written consent.

Disclaimer

This document has been prepared for ACTEW and is to be used for internal purposes. No warranty is given as to its suitability for any other purpose.

Contents

1	PURPOSE	1				
1.1	Legislation	1				
1.2	Reference Documents	2				
1.3	Responsibilities	2				
2	MANAGEMENT MEASURES	4				
2.1	Application of Herbicide	4				
2.2	Slashing or Physical removal	4				
2.3	Vehicle and Plant Washing	4				
2.4	Weed Inspection Points	6				
2.5	Topsoil Stripping and Stockpiling	7				
2.6	Communications and Training	7				
2.7	Education	7				
3	MONITORING	8				
Append	dix A Weed Species Characteristics and Management	9				
Append	dix B Vehicle Weed Inspection Form	16				
Append	Appendix C Weed Control Maps 1					
Append	dix D Permanent Weed Wash Down Design	18				

List of tables

Table 1.1 Key Environmental Legislation	1
Table 1.2 Existing documents relevant to this procedure.	2
Table 1.3 Personnel responsible for approving and reviewing weed management activities	2
Table 2.1 M2G Weed Wash and Inspections Points.	6

List of figures

Figure 2.1 One of two weed wash trailers employed on the M2G project.	5
Figure 2.2 Typical weed wash down bay.	5

1 **Purpose**

The purpose of this weed management procedure is to outline and describe the controls that will be placed along the construction corridor to prevent the transfer of noxious or environmental weeds from external sources or between landholder's properties during the construction phase of the M2G project.

Many landholders spend considerable time and money on weed management and reducing weed populations on their land. The M2G project is committed to uphold a social responsibility to practically manage weeds within its construction corridor.

It is acknowledged that weeds may be spread by other means such as animals and wind outside of the control of the Bulk Water Alliance. However, this does not negate the need for the M2G project to proactively manage weeds within its defined corridor through various techniques and management measures prior to commencing construction, during construction and post construction.

The movement of tracked and soft tyred vehicles along the corridor may transfer weeds to areas that were previously weed free or from high infestation to moderate or low infestation. The procedure will assist to prevent the importation of weed species between properties.

The spread of weeds by vehicles can occur through three main methods.

- Weed seeds and other plant debris caught in vehicles, plant and machines.
- Burrs and fruits can adhere to tyres and tracks.
- Seeds carried in soil that is lodged on machines.

Weed Control Maps {BWA-M2G-EN-WM-001 to BWA-M2G-EN-WM-018 (Appendix C)} have been prepared by the BWA to assist in the management of weeds within the M2G project. These maps classify weed areas as:

- Low weed presence
- Moderate weed presence
- High weed presence

The relevant weed maps will accompany any Permit to Enter Site prior to entry to a specific property and will be tool-boxed to site personnel as required. BWA staff and relevant sub-contractors engaged to work on the M2G project will be provided with up to date weed maps (including accurate weed wash-down locations) if they are working within the construction corridor.

1.1 Legislation

Table 1.1 Key Environmental Legislation

Legislative Jurisdiction	Relevant Act				
Commonwealth	Environmental Protection and Biodiversity Conservation Act 1999				
	Environmental Protection Act 1997				
Territory (ACT)	Pest Plant and Animals Act 2005				
	Nature Conservation Act 1980				
New South Wales (NSW)	Protection of the Environment Operations Act 1997				
	National Parks and Wildlife Act 1974				

Legislative Jurisdiction	Relevant Act
	Noxious Weeds Act 1993

1.2 Reference Documents

Table 1.2 Existing documents relevant to this procedure.

Number	Title
BWA-M2G-EN-PLN-001	Construction Environmental Management Plan
BWA-M2G-EN-ECP-002	Soil and Water Management Plan
BWA-M2G-EN-ECP-007	Terrestrial Ecology Management Plan
BWA-M2G-EN-ECP-008	Landscape Rehabilitation Management Plan (incorporating Weed Management Strategy and Weed Management Maps)
BWA-M2G-EN-EWMS-002	Environmental Work Method Statement - Topsoil Stripping and Stockpiling
BWA-M2G-EN-ESP-001 to 027	Erosion and Sediment Control Plans (pipeline and ancillary infrastructure)

1.3 Responsibilities

The primary responsibility for the management of weeds on the M2G project will be the M2G superintendent and relevant supervisors as well as the M2G Environmental Officers. However, it is the responsibility of all M2G employees and subcontractors to comply with this weed management procedure. Table 1.3 outlines the key positions for the M2G project and their corresponding responsibilities.

Position	Responsibilities
M2G Construction Manager	The M2G Construction Manager is responsible for delivery of the construction phase of the project. This position is responsible for ensuring that adequate measures and resources are available so that weed control procedures can be followed.
M2G Land and Compliance Manager	To manage landholder expectations in relation to the management of weeds on their respective properties; To drive and manage compliance with this management procedure in consultation with M2G staff, subcontractors and external parties.
M2G Project Engineers	Project (and site) Engineers are responsible for ensuring that weed management considerations are integral to the decision making for all construction activities. They are responsible for ensuring their sub-contractors follow the weed management procedures and they provide training to employees and subcontractors on the pipeline corridor.
M2G Superintendent and Supervisors	Responsible for the implementation of weed management measures outlined in this procedure in consultation with the Project Engineer and the Environmental Representative. Where applicable, the Superintendent/Supervisors will be responsible for ensuring that

Table 1.3 Personnel responsible for approving and reviewing weed management activities

Position	Responsibilities						
	any work performed by external parties meets with the requirements of the Weed Management Procedure. Provide training to employees and subcontractors on the pipeline corridor.						
M2G	Available on a consultative basis with the Construction Team and Project Engineers.						
Environmental Officer	Undertake adequate monitoring and surveillance to ensure this plan is adhered with and understood.						
	Training and communication to the project staff and subcontractors.						
	Provide training to employees and subcontractors on the pipeline corridor.						
Ecologist / Agronomist	To advise the M2G project on key areas of weed management such as weed identification, weed infestation and weed management techniques (herbicide, topsoil management, cultivation requirements, etc.)						
Weed management contractor	To provide weed management services to the BWA throughout the various phases of construction – prior to, during and post construction.						

2 Management Measures

The pipeline has been surveyed for weed species by a qualified agronomist as well as an ecologist with the high, moderate and low weed infestations identified and detailed on the weed control maps (BWA-M2G-EN-WM-001 to 018). These maps will be used as the basis for weed management decisions, but observation will take place during general construction activities to ascertain if the maps are still current.

The measures for managing weeds on the M2G project include the following.

2.1 Application of Herbicide

The M2G project has contracted professional weed management contractors to assist the project to manage and control weeds within the M2G project. The application of herbicide will be tailored to the seasons and risks associated with spread of the weed through wind dispersal and the movement of soil (refer to Appendix A, Weed Species Characteristics and Management). The most suitable herbicide will be applied to adhere to the requirements and seasons on advice from the weed management contractor or agronomist/ecologist.

2.2 Slashing or Physical removal

Where applicable, the corridor will be slashed to reduce the risk of weeds spreading through vehicle movements. Slashers will be thoroughly cleaned (including mowing section) prior to operations and before going to a new work zone in accordance with the weed management maps (Appendix C). African Love Grass (*Eragrostis curvula*) will be marked and not slashed because slashing will spread the seed – the management of this particular species will be either fencing off of infested areas, herbicide application or physical removal.

Larger weeds such as briar rose or blackberry may be mechanically removed and disposed of accordingly.

2.3 Vehicle and Plant Washing

All light vehicles and heavy vehicles (excavators, tip trucks, graders, etc.) arriving on site, for the purpose of entering the construction corridor, will have an initial inspection to ensure that they do not contain any potential weed seed (Refer to Appendix D, Vehicle Weed Inspection Form). *Note: the entry of vehicles to site offices or laydown areas that have a hardstand surface are exempt from this inspection requirement.* Any vehicle that fails this initial inspection and/or shows signs of soil or vegetative matter must be washed down prior to entering the corridor.

Once on site and working within the corridor, the weed management maps (Appendix C) have identified various weed wash down locations based on weed species and their presence, landholder sensitivity and construction scheduling.

A Vehicle Weed Inspection Sheet (BWA-M2G-EN-2F-007), Appendix B, is to be completed after washing a piece of machinery or prior to entering a landholder's property where the weed management maps indicate a weed wash down location or inspection point. The locations of both the weed wash down bays and inspection points are summarised in Table 4.1.

There are five designated weed wash locations along the M2G project corridor with a further option of washing down at the main site office. Only two of these are set up as permanent wash down bays. The three remaining wash down bays will utilise a weed wash trailer (Figure 2.1) that will be moved from location to location in coordination with the works program.

To prevent the transfer of carp eggs, water from the Murrumbidgee River for use in weed wash sites will not be used on the Eastern side of Gibraltar Range, i.e. not beyond chainage 7,000. Signs will be placed on the corridor notifying construction personnel of this requirement.



Figure 2.1 One of two weed wash trailers employed on the M2G project.



Figure 2.2 Typical weed wash down bay.

Figure 2.2 is taken of weed wash down bay W4 - ch. 4900, where an inspection point is also required before entry into the neighbouring property to the west. The design of this weed wash down is provided in Appendix D of this document. Signage will be provided at weed wash down bays to assist those washing down vehicles.

Wash Number	Weed Control Map	Chainage	Purpose
W1	BWA-M2G-EN-WM-001	200	Weed wash down for heavy vehicles. Inspection point for light vehicles.
W2	BWA-M2G-EN-WM-005	2720	Weed wash down for heavy vehicles. Inspection point for light vehicles.
Inspection Point	BWA-M2G-EN-WM-005	2,900	Inspection Point for light vehicles.
W3	BWA-M2G-EN-WM-005	2,950	Weed wash down for heavy vehicles.
W4	BWA-M2G-EN-WM-008	4,900	Weed wash down for heavy vehicles.
Inspection Point	BWA-M2G-EN-WM-008	4,850	Inspection Point for light vehicles.
W5	BWA-M2G-EN-WM-009	5,775	Weed wash down for heavy vehicles. Inspection point for light vehicles.
W6	BWA-M2G-EN-WM-010	6,300	Weed wash down for heavy vehicles. Inspection point for light vehicles.
Inspection Point	BWA-M2G-EN-WM-012	7,550	Inspection Point for light vehicles.
W7	BWA-M2G-EN-WM-013	7,900	Weed wash down for heavy vehicles. Inspection point for light vehicles.

Table 2.1 M2G Weed Wash and Inspections Points.

2.4 Weed Inspection Points

To aid in the management of weeds within the M2G project corridor, a number of Weed Inspection Points have been identified along the M2G project boundary. The inspection points coincide with the location of a weed wash down facility and will be utilised by the M2G project team to assess whether a light or heavy vehicle requires a wash down prior to entry to a site. If the vehicle fails this inspection, a wash down of the vehicle will need to be undertaken. Once the wash down has occurred, an inspection of the vehicle will be required before the vehicle can progress forward.

2.4.1 Repeated Processes

The weed inspection points will also be utilised by the M2G project team to determine if a piece of plant or equipment, when moving in and out of a property on a number of occasions where a weed wash down has been identified, requires a further wash after having been initially washed. An example of this is when a machine transporting pipes along the corridor from laydown area 5 to weed wash down 3 to string out the pipes ready for installation. The repeat visits to and from the property to the west of laydown area 5 does not warrant a wash down on every occasion it intends to enter this property. However, a more pragmatic approach to vehicle hygiene will be to give the vehicle or machine in question an initial and thorough wash down at the commencement of each working day and thereafter, a visual assessment of the machine prior to entry to site. Once the vehicle has been inspected and is not continuing to come into contact with soil material or weed infested areas, then the vehicle does not need to repat the inspection on every occasion.

Should the machine have picked up soil due to exposed areas of ground then the assessment should deem the vehicle to be potentially carrying weed seed and that this vehicle will require a wash down prior to entry to a particular weed free property.

2.5 Topsoil Stripping and Stockpiling

The topsoil of high and moderate weed areas will be stockpiled within those areas and reused for the pipeline rehabilitation in the same zone. An Environmental Work Method Statement, EWMS, (BWA-M2G-EN-WSEP-002 Topsoil Stripping and Stockpiling) will be developed to guide this approach to managing weed infested topsoil. Topsoil will only be stripped where necessary and stockpiled in accordance with the EWMS and the relevant erosion and sediment control plans (ESCPs).

The topsoil stockpiles will be identified with chainage, low, moderate or high weed presence and if African Love Grass has been identified in the area it will be marked.

2.6 Communications and Training

The M2G construction crew and subcontractors will be trained on the presence of weed species, wash down procedures, weed management strategies and to notify environment personnel should they discover weeds in weed free area.

Construction crew are, also, to be trained on the methodology of reinstating topsoil to the backfilled pipe and the importance of not contaminating weed free topsoil with weed infested topsoil.

Targeted training on this weed management procedure will be provided to the M2G construction team.

The M2G Land and Compliance Manager will maintain contact with landholders on the progress and planning of M2G's weed management strategy and procedures and their satisfaction with implemented measures.

2.7 Education

To assist the M2G construction team to know how to inspect and clean a vehicle or machine in accordance with best practice management standards, a one day training course offered by the NSW Department of Primary Industry titled Weed Movement, Machinery Inspection and Cleaning will be conducted.

This course is designed for people working with plant and machinery and provides an understanding of the threat of weeds, identification of weeds, and ways to reduce the risk of spreading weeds. Participants will be required to formally inspect machinery for material that may contribute to the spread of weeds, pests or disease. The course also covers options for the best location and equipment needed for cleaning machinery and plant.

3 Monitoring

The M2G Environmental Representative, Project Engineers and Supervisors are responsible for ensuring that weed management procedures are followed and that adequate records are maintained.

Vehicle weed inspection checklists (Appendix B of this document) will be provided at each of the five wash down / weed inspection points so that operators of machinery, plant or vehicles use these sheets to track vehicle hygiene. Random audits and inspections will be undertaken by M2G staff as well as subcontractors to monitor adherence to and compliance with the Weed Management Procedure.

Any non-conformances or observations of concern will be managed and recorded in accordance with the M2G Construction Environment Management Plan and relevant BWA procedures.

Appendix A Weed Species Characteristics and Management

Weed species	Seed Type	Flowering and seeding time	Seed production numbers	Seed Viability	Method of dispersion/ spread	Management measures
Serrated tussock	Hard seed	October to March Plants at least 2 years old before flowering	120 000 seed'/ plants/ year	Seed dormant for 1 st 6 months Survives in soil at least 20 years	 Wind – can travel up to 15km from source. Seedheads also get caught on vehicles, machinery. 	 Pre-construction - Spot spray¹ plants in Winter 2010 with 745g/L Glyphosate active ingredient (a.i.) at a 1:100 herbicide to water mix to prevent flowering. Spray the entire tussock and 10-15 cm of ground around each tussock. During construction Prevent movement of soil laden with seed, either as spoil or lodged on machinery into clean (low risk) areas at all times. Avoid movement of seed-heads post flowering (Oct- April) with good machinery and vehicle hygiene – thoroughly clean down before moving to an area with no serrated tussock). Post rehabilitation - Spot spray seedlings with 150mls glyphosate (360g/L a.i.)/ 15L water (1:100) when actively growing & not frosted (Oct-May).
<section-header></section-header>	Hard seed	December to May Plants can flower in 1 st year.	100,000 seeds/ plants/ year	Seed dormant for 1 st 6 months Survives in soil at least 17 years	 Wind blown seedheads. Seedheads also get caught on vehicles, machinery. Seed in soil moved mechanically via graders, excavators etc 	 Pre-construction – Spot spray actively growing plants only, in November with 540g/L glyphosate (a.i.) at a 1:100 herbicide to water mix to prevent flowering. During construction – Prevent movement of soil laden with seed, either as spoil or lodged on machinery into clean (low risk) areas at all times. Avoid movement of seed-heads post flowering (Jan- May) with good machinery and vehicle hygiene – thoroughly clean down before moving to an area with no African Lovegrass. Post rehabilitation - Spot spray seedlings "as above" annually with glyphosate when actively growing & not frosted, November – May.

¹ All herbicides to be applied as per manufacturer's label

Weed species	Seed Type	Flowering and seeding time	Seed production numbers	Seed Viability	Method of dispersion/ spread	Management measures
St John's Wort	Tiny seeds in sticky capsules	 Suckering– throughout year Flowering – Nov to Feb Seeds – Feb to May 	30 000 seed/ plant	Survives in soil up to 12 years	 Capsules adhere to clothing, machinery and animals. Suckering of lateral roots. 	 Pre-construction / early construction Prevent seed formation by boom spraying patches with 1.8L/ha Starane Advanced[™] + 1L/ha Uptake in 200L water /ha in November (early flowering). During construction Prevent movement of soil laden with seed, either as spoil or lodged on machinery into clean (low risk) areas at all times. Avoid movement of seed-heads post flowering (Jan- May) with good machinery and vehicle hygiene – thoroughly clean down before moving to an area with no St John's wort. Post rehabilitation - Spot - spray seedlings annually with a 20mls glyphosate (360g/L a.i.) + 1g Brush off[™] per 10L water when flowering (Nov-Jan).
Blackberry Image: State of the	Produce seed in edible fruit	Spring Summer		Survives in soil up to 7 years	 Birds, and animals that eat fruit and spread through their droppings/ dung. Self propagating by vegetative pieces. Easily spread by machinery in winter when soil wet. 	 Pre-construction Remove mechanically in winter and mulch. During construction Monitor during summer months and spot spray any regrowth/ seedlings the following autumn with a translocated herbicide such as glyphosate 360 at the rate of 120mls/10 L of water. Post rehabilitation Spot spray seedlings annually with Cut-out[™] from January to April (1 x 95g pack mixes with 100L water).

12							
BULK WATER ALLIANCE 20TH MAY, 2011	Weed species	Seed Type	Flowering and seeding time	Seed production numbers	Seed Viability	Method of dispersion/ spread	Management measures
JANCE	Briar Rose/ Sweet Briar	Produce seed in edible fruit	November to January but fruits remain on the bushes until after leaf fall in May- June		Survives in soil up to 7 years	 Birds, and animals that eat fruit and spread through their droppings/ dung. Self propagating by vegetative pieces - easily spread by machinery in winter when soil wet. 	 Pre-construction / early construction Mechanically remove in winter when soil is wet or at least before flowering in November and mulch in one large pile per paddock or property. During construction Take care to avoid spreading the mulched material out of the mulch heaps. Post rehabilitation - Spot spray seedlings and re-growth annually with Cut-out[™] from January to April (1 x 95g pack mixes with 100L water).
	Chilean Needle Grass	 Panicle seed (seed head) Stem seed Basal seed 	Flowering generally occurs in November to December but the grass has the capacity to flower Year-round if soil moisture is favourable.	20 000 seed/m ²	Many years	Seed rain around existing plants which can then be moved by adhering to clothing, water, animals, machinery or vehicles.	 Pre-construction – this weed has not been found along the construction corridor and it is vital that it is not introduced inadvertently. During construction Primary management tool - machinery and vehicle hygiene (e.g. clean down before coming onsite) at all times of the year. Recognise any isolated plants – remove them by hand chipping before they flower and set seed. Post rehabilitation – annually inspect sites carefully in late spring and spot spray any seedlings with a 1:100 mix of 360 g/L glyphosate & water when actively growing & not frosted Nov – May.

Weed species	Seed Type	Flowering and seeding time	Seed production numbers	Seed Viability	Method of dispersion/ spread	Management measures
Horehound	Hard seed enclosed in burrs with hooks	Flowering over summer and autumn (November to May)		Survives in soil at least 10 years	Burrs adhere to clothing and animals, lodges in machinery	 Pre-construction Spot spray with Grazon DS [™] or hand chip isolated plants in early spring. During construction Prevent movement of soil laden with seed, either as spoil or lodged on machinery into clean (low risk) areas at all times. Avoid movement of seed-heads post flowering (Dec- May) with good machinery and vehicle hygiene – thoroughly clean down before moving to an area with no horehound. Post rehabilitation - Spot spray young mature plants from November to May with Kamba 500 [™] mixed 18mls/ 10L water plus a non-ionic wetting agent.
Scotch & Illyrian Thistles	Hard seed	December to February	Up to 7000 seeds per plant	Survives in soil up to 7 years	Mainly as seed rain around existing plants. Complete seedheads & branches can be moved by machinery or vehicles.	 Pre-construction Spot spray or hand chip isolated plants in early spring; boom spray where density too great using a selective herbicide – 1-1.5L/ha MCPA 500[™] + 50g/ha Lontrel[™] + non-ionic wetter During construction Prevent movement of soil laden with seed, either as spoil or lodged on machinery into clean (low risk) areas at all times. Avoid movement of seed-heads post flowering (Dec- May) with good machinery and vehicle hygiene – thoroughly clean down before moving to an area with no thistle. Minimise the period with bare ground & establish >80% ground cover with perennial pastures ASAP after construction ends. Post rehabilitation Spot or boom spray rozettes annually in August before stem elongation using a selective herbicide such as Kamba 500[™] plus a non-ionic wetting agent, at the recommended rates.

14							
BULK WATER ALLIANCE 20TH MAY, 2011	Weed species	Seed Type	Flowering and seeding time	Seed production numbers	Seed Viability	Method of dispersion/ spread	Management measures
	<image/>	Hard seed	January to March	Up to 7000 seeds per plant	Survives in soil up to 7 years	Seed rain around existing plants, Complete seedheads & branches can be moved by machinery or vehicles.	 Pre-construction Hand chip or spot spray isolated rosettes in winter/spring with 25mls MCPA 500 TM + 5mls/ha Lontrel TM+ non-ionic wetter/ 15L knapsack. During construction Prevent movement of soil laden with seed, either as spoil or lodged on machinery into clean (low risk) areas at all times. Avoid movement of seed-heads post flowering (Dec- May) with good machinery and vehicle hygiene – thoroughly clean down before moving to an area with no thistle. Post rehabilitation – chip, spot spray or boom spray rozettes annually in December before stem elongation using the selective herbicide MCPA 500 TM plus a non-ionic wetting agent, at the recommended rates.
	<section-header></section-header>	Hard seed	December to March	7000 seed per plant	Survives in soil up to 7 years	Seed rain around existing plants. Complete seedheads & branches can be moved by machinery or vehicles.	 Pre-construction Hand chip or spot spray isolated rozettes with MCPA 500 TM (20mls/15L water + wetting agent) in early spring before flowering During construction Prevent movement of soil laden with seed, either as spoil or lodged on machinery into clean (low risk) areas at all times. Avoid movement of seed-heads post flowering (Dec- Mar) with good machinery and vehicle hygiene – thoroughly clean down before moving to an area with no thistle. Minimise the period with bare ground & establish >80% ground cover with perennial pastures ASAP after construction ends. Post rehabilitation - Spot spray seedlings annually with glyphosate when actively growing & not frosted Nov – May.

Weed species	Seed Type	Flowering and seeding time	Seed production numbers	Seed Viability	Method of dispersion/ spread	Management measures
<image/>	Hard seed	When good summer rain occurs can start flowering in late winter & in good springs flower through into summer	5000 seeds/ plant - seed bank up to 30, 000 /m ² Fewer plants germinate in spring than autumn/winter	Survives in soil up to 5 years	 Roughened seed heads adhere to clothing and animals, lodges in machinery. Dispersed by water. Animals (livestock, birds, ants) that eat seeds and spread through their droppings/ dung. 	 Pre-construction Boom rosettes in spring before plants run to head & flower with 0.5L/ha MCPA 500 + 0.5L/ha Igran. During construction DO NOT allow isolated plants to flower during construction – chip out. Prevent movement of soil laden with seed, either as spoil or lodged on machinery into clean (low risk) areas at all times. Avoid movement of seed-heads post flowering (Dec- May) with good machinery and vehicle hygiene – thoroughly clean down before moving to an area with no Paterson's Curse. Minimise the period with bare ground & establish >80% ground cover with perennial pastures ASAP after construction ends. Post rehabilitation This weed may have to be sprayed several times during the pasture establishment phase as it has the ability to smother new perennial grasses. The selective herbicide Jaguar TM is required when the pasture is young, applied to small Patto rosettes (< 4 leaves or 75mm diameter). Later, in late winter apply 1L/ha MCPA 500 to kill later germinations and prevent any seeding. Boom or spot spray rozettes in the new pasture annually in late winter with 1L/ha MCPA 500 to prevent any Patto from flowering. This process will need to continue for several years in areas where this weed was well established.

Appendix B Vehicle Weed Inspection Form



M2G Weed Management

M2G VEHICLE WASH CHECK SHEET

BWA-M2G-EN-2F-007-2 REV: 2 26TH MAY 2011

Vehicle Inspection Record Prior to Entering Landholder Site or After Washing

Date		Company	
Plant / Vehicle Description		Operator / Driver	
Type (circle type)	Soft Tyred / Tracked	Authorised Working Area	
Vehicle Registration		BWA Vehicle Number	
Area working in		Area moving to	

General standard

For general cleaning procedures the following standard applies:

- · remove only those cover plates etc that can be quickly and easily removed and replaced
- no clods of dirt or loose soil should be present after wash down.
- No plant material hanging off fittings
- radiator, grills and the interior of vehicles should be free of accumulations of seed and other plant material






Figure 1 Key areas to inspect machinery for evidence of weed seeds or soil

Inspection Checklist


Systematically inspect and clean all areas listed in the table below

If any area is not acceptable, wash or rewash required

Area	Acceptable (Y/N) - Comment
Cabin floor, mats and under seats	
Engine radiators	
engine bay and grill	
Body hollow channels	
Inside bumper bars	
Crevices and ledges	
Underside	
Wheels inside and outside	
Between dual wheels if fitted	
Spare wheel	
Tray hollow channels	
Chassis	
Tracks	
Blades / buckets	
Tynes	
Under Guards / Cover plates	
Cab steps	
Trailers	
Machinery	
Other (specify)	

Inspected By	Passed	YES / NO				
Sign	Date / Time	/				
Verification						
BWA Supervisor	Passed	YES / NO				
Sign	Date / Time	/				

Appendix C Weed Control Maps



Document Number: BWA-M2G-EN-WM-001-3


Revision: 3

GENERAL NOTES

- Serrated Tussock Seeds dispersed by wind. Spot spray in winter 2010 followed by restricted movement of soil and good machinery/vehicle hygiene.
- African Lovegrass Seeds dispersed by wind and mechanically. Spot spray in November followed by restricted movement of soil and good machinery/ vehicle hygiene.
- St. John's Wort Seeds dispersed by humans and animals. Limit vehicle/machinery movement and good vehicle/machinery hygiene.
- Blackberry Self propagating and easily spread by machinery. Remove mechanically in winter and spot spray any regrowth in the summer months.
- Briar Rose/Sweet Briar Self propagating and easily spread by machinery. Remove mechanically in winter while soil is wet or before flowering in November. Spot spray any regrowth.
- Chilean Needle Grass Seeds dispersed by humans and animals. Maintain vehicle/machinery hygiene and remove by hand. Herbicides as appropriate.
- Horehound Seeds dispersed by humans and animals. Limit vehicle/machinery movement where possible, otherwise maintain good vehicle/machinery hygiene.
- Scotch & Illyrian Thistles Seeds dispersed by wind, humans and animals. Maintain good vehicle/ machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Nodding Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/ machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Saffron Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Scotch Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Patterson's Curse Seeds dispersed by humans, animals and water. Maintain good vehicle/machinery hygiene and spot spray or hand chip isolated plants.
- Tracked machinery will be washed at wash down bays along the pipeline alignment.
- Light Vehicles will be washed at wash down bays when there is a visible amount of soil or mud present

Date: 20/05/11






Developed By: Richard Hulse

Approved By: John Turville



M2G – Weed Control Map





GENERAL NOTES

- Serrated Tussock Seeds dispersed by wind. Spot spray in winter 2010 followed by restricted movement of soil and good machinery/vehicle hygiene.
- African Lovegrass Seeds dispersed by wind and mechanically. Spot spray in November followed by restricted movement of soil and good machinery/ • vehicle hygiene.
- St. John's Wort Seeds dispersed by humans and animals. Limit vehicle/machinery movement and good vehicle/machinery hygiene.
- ٠ **Blackberry** - Self propagating and easily spread by machinery. Remove mechanically in winter and spot spray any regrowth in the summer months.
- Briar Rose/Sweet Briar - Self propagating and easily spread by machinery. Remove mechanically in winter while soil is wet or before flowering in November. Spot spray any regrowth.
- Chilean Needle Grass Seeds dispersed by humans and animals. Maintain vehicle/machinery hygiene and remove by hand. Herbicides as appropriate.
- Horehound Seeds dispersed by humans and animals. Limit vehicle/machinery movement where possible, otherwise maintain good vehicle/machinery • hygiene.
- Scotch & Illyrian Thistles Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Nodding Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Saffron Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Scotch Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Patterson's Curse Seeds dispersed by humans, animals and water. Maintain good vehicle/machinery hygiene and spot spray or hand chip isolated plants.
- Tracked machinery will be washed at wash down bays along the pipeline alignment.
- Light Vehicles will be washed at wash down bays when there is a visible amount of soil or mud present


Developed By: Richard Hulse

Approved By: John Turville

Document Number: BWA-M2G-EN-WM-003-3


Revision: 3






Developed By: Richard Hulse


Approved By: John Turville







M2G – Weed Control Map




Developed By: Richard Hulse

Approved By: John Turville


Document Number: BWA-M2G-EN-WM-007-3

Revision: 3



Developed By: Richard Hulse

Approved By: John Turville




Developed By: Richard Hulse

Approved By: John Turville

Document Number: BWA-M2G-WM-ESP-009-3 Revision: 3 LOT 91 DP 754889 (1204) ROAD RESERVE



M2G – Weed Control Map



Developed By: Richard Hulse


Approved By: John Turville

Document Number: BWA-M2G-EN-WM-010-3

Revision: 3



M2G – Weed Control Map




Developed By: Richard Hulse


Approved By: John Turville

Document Number: BWA-M2G-EN-WM-011-3 Revision: 3 LOT 1 DP 875569 TEST PIT STANDPIP LOT 1 DP 875569






Developed By: Richard Hulse



Developed By: Richard Hulse


Approved By: John Turville







M2G – Weed Control Map



GENERAL NOTES

- Serrated Tussock Seeds dispersed by wind. Spot spray in winter 2010 followed by restricted movement of soil and good machinery/vehicle hygiene.
- African Lovegrass Seeds dispersed by wind and mechanically. Spot spray in November followed by restricted movement of soil and good machinery/ vehicle hygiene.
- St. John's Wort Seeds dispersed by humans and animals. Limit vehicle/machinery movement and good vehicle/machinery hygiene.
- Blackberry Self propagating and easily spread by machinery. Remove mechanically in winter and spot spray any regrowth in the summer months.
- Briar Rose/Sweet Briar Self propagating and easily spread by machinery. Remove mechanically in winter while soil is wet or before flowering in November. Spot spray any regrowth.
- Chilean Needle Grass Seeds dispersed by humans and animals. Maintain vehicle/machinery hygiene and remove by hand. Herbicides as appropriate.
- Horehound Seeds dispersed by humans and animals. Limit vehicle/machinery movement where possible, otherwise maintain good vehicle/machinery hygiene.
- Scotch & Illyrian Thistles Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Nodding Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Saffron Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Scotch Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Patterson's Curse Seeds dispersed by humans, animals and water. Maintain good vehicle/machinery hygiene and spot spray or hand chip isolated plants.
- Tracked machinery will be washed at wash down bays along the pipeline alignment.
- Light Vehicles will be washed at wash down bays when there is a visible amount of soil or mud present

Developed By: Richard Hulse

LEGEND

Low weed presence represents a high risk of weed

invasion

Washdown area


Inspection Point

Low weed presence

Moderate weed presence


High weed presence


Approved By: John Turville





M2G – Weed Control Map






GENERAL NOTES

- Serrated Tussock Seeds dispersed by wind. Spot spray in winter 2010 followed by restricted movement of soil and good machinery/vehicle hygiene.
- African Lovegrass Seeds dispersed by wind and mechanically. Spot spray in November followed by restricted movement of soil and good machinery/ vehicle hygiene.
- St. John's Wort Seeds dispersed by humans and animals. Limit vehicle/machinery movement and good vehicle/machinery hygiene.
- Blackberry Self propagating and easily spread by machinery. Remove mechanically in winter and spot spray any regrowth in the summer months.
- Briar Rose/Sweet Briar Self propagating and easily spread by machinery. Remove mechanically in winter while soil is wet or before flowering in November. Spot spray any regrowth.
- Chilean Needle Grass Seeds dispersed by humans and animals. Maintain vehicle/machinery hygiene and remove by hand. Herbicides as appropriate.
- Horehound Seeds dispersed by humans and animals. Limit vehicle/machinery movement where possible, otherwise maintain good vehicle/machinery hygiene.
- Scotch & Illyrian Thistles Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping
 of isolated plants. Establish suitable native replacements.
- Nodding Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Saffron Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Scotch Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Patterson's Curse Seeds dispersed by humans, animals and water. Maintain good vehicle/machinery hygiene and spot spray or hand chip isolated plants.
- Tracked machinery will be washed at wash down bays along the pipeline alignment.
- Light Vehicles will be washed at wash down bays when there is a visible amount of soil or mud present


Developed By: Richard Hulse

Approved By: John Turville





M2G – Weed Control Map




LEGEND Low weed presence Washdown area Moderate weed presence High weed presence **Inspection Point** Low weed presence represents a high risk of weed invasion

- Serrated Tussock Seeds dispersed by wind. Spot spray in winter 2010 followed by restricted movement of soil and good machinery/vehicle hygiene. ۲
- African Lovegrass - Seeds dispersed by wind and mechanically. Spot spray in November followed by restricted movement of soil and good machinery/ vehicle hygiene.
- St. John's Wort Seeds dispersed by humans and animals. Limit vehicle/machinery movement and good vehicle/machinery hygiene.
- Blackberry Self propagating and easily spread by machinery. Remove mechanically in winter and spot spray any regrowth in the summer months.
- Briar Rose/Sweet Briar Self propagating and easily spread by machinery. Remove mechanically in winter while soil is wet or before flowering in November. Spot spray any regrowth.
- Chilean Needle Grass Seeds dispersed by humans and animals. Maintain vehicle/machinery hygiene and remove by hand. Herbicides as appropriate.
- Horehound Seeds dispersed by humans and animals. Limit vehicle/machinery movement where possible, otherwise maintain good vehicle/machinery hygiene.
- Scotch & Illyrian Thistles Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Nodding Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Saffron Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- Scotch Thistle Seeds dispersed by wind, humans and animals. Maintain good vehicle/machinery hygiene and spot spray or hand chipping of isolated plants. Establish suitable native replacements.
- **Patterson's Curse** Seeds dispersed by humans, animals and water. Maintain good vehicle/machinery hygiene and spot spray or hand chip isolated plants.
- Tracked machinery will be washed at wash down bays along the pipeline alignment.
- Light Vehicles will be washed at wash down bays when there is a visible amount of soil or mud present

Document Number: BWA-M2G-EN-WM-017-3

Revision: 3





Developed By: John Turville

Approved By: John Turville

Document Number: BWA-M2G-EN-WM-018-3 Revision: 3 DISCHARGE STRUCTURE REFER DRG GHD-M2G-DIS-CI-DRG-ROAD

Appendix D Permanent Weed Wash Down Design





Appendix E Vegetation Condition Summary



Summary of Existing Vegetation Condition – Murrumbidgee to Googong Water Transfer Project

Prepared for Bulk Water Alliance Joint Venture

March 2011



DOCUMENT TRACKING

ITEM	DETAIL
Project Name	Summary of Existing Vegetation Condition – Murrumbidgee to Googong Water Transfer Project
Project Number	11CANECO-0002
Prepared by	Tom O'Sullivan
Approved by	Rohan Watson
Status	Draft
Version Number	V2
Last saved on	10 March 2011

ACKNOWLEDGEMENTS

This document has been prepared by Tom O'Sullivan (Blue Gum Ecological Consulting) on behalf of Eco Logical Australia Pty Ltd.

Disclaimer

This document may only be used for the purpose for which it was commissioned and in accordance with the contract between Eco Logical Australia Pty Ltd and Bulk Water Alliance. The scope of services was defined in consultation with Bulk Water Alliance, by time and budgetary constraints imposed Bulk Water Alliance, and the availability of reports and other data on the subject area. Changes to available information, legislation and schedules are made on an ongoing basis and readers should obtain up to date information.

Eco Logical Australia Pty Ltd accepts no liability or responsibility whatsoever for or in respect of any use of or reliance upon this report and its supporting material by any third party. Information provided is not intended to be a substitute for site specific assessment or legal advice in relation to any matter. Unauthorised use of this report in any form is prohibited.

Contents

List of Figu	iresi	ii
List of Tab	lesi	ii
1	Introduction	1
2	Background	1
3	Subject Area	2
4	Tasks	2
5	Methods	2
6	Results	4
7	Vegetation condition and variability	6
8	Implications for rehabilitation	8

List of Figures

Figure 1: Western Section (ACT)	9
Figure 2: Central Section (ACT)	10
Figure 3: Eastern Section (ACT)	11
Figure 4: Western Section (NSW)	12
Figure 5: Central Section (NSW)	13
Figure6: Eastern Section (NSW)	14

List of Tables

Table 1: Existing vegetation conditions within each Block within the subject area......5

1 Introduction

This report provides a summary of the *existing* vegetation conditions within the proposed construction corridor (as at 21 February 2011) for the Murrumbidgee River to Googong Dam Water Transfer Pipeline (M2G).

The report has been prepared in response to the NSW Department of Planning's letter (dated 10 December 2010) requesting a summary of the *existing* vegetation conditions for inclusion in a revised Construction Environmental Management Plan (CEMP).

Principal documents used in the preparation of this report are:

- M2G Rapid Vegetation Assessment of the 'Hard Rock' Realignment route (Eco Logical Australia, February 2011);
- Murrumbidgee River to Googong Water Transfer Construction Environmental Management Plan, BWA-M2G-EN-PLN-001-2 (Bulk Water Alliance, 6 December 2010);
- Murrumbidgee to Googong Water Transfer Terrestrial Ecology Management Plan, BWA-M2G-EN-ECP-007-1 (Bulk Water Alliance, October 2010);
- Murrumbidgee to Googong Water Transfer Landscape Rehabilitation Management Plan, BWA-M2G-EN-ECP-008-1 (Bulk Water Alliance October 2010);
- Murrumbidgee River to Googong Dam Water Transfer Pipeline: Terrestrial Flora & Fauna Impact Assessment (Biosis Research June 2009);
- Woodlands for Wildlife: ACT Lowland Woodland Conservation Strategy. Action Plan 27 (ACT Government 2004); and
- A Vision Splendid of the Grassy Plains Extended: *ACT Lowland Native Grassland Conservation Strategy. Action Plan 28.* (ACT Government 2005).

2 Background

Vegetation surveys were conducted for the Environmental Assessment (EA) at various times between December 2006 and January 2009 (Biosis Research, June 2009). Methods used to determine vegetation type, extent and condition included random meanders, linear transects and plot-based vegetation sampling.

Floristic information gathered during the EA process was used to rank the vegetation according to the degree to which it resembled relatively natural undisturbed vegetation by assessing the following parameters.

- Species composition and cover abundance (i.e. species diversity and richness, degree of weed invasion) determined by either plot-based sampling, transects or random meanders;
- Vegetation structure (representation of each of the original layers of vegetation); and,
- Resilience the capacity of a site for natural regeneration. The key determinant here is soil disturbance (i.e. tilled/cropped soil = low resilience).

Original estimates of vegetation loss (by type and condition) were presented in Section 5.2 of the EA report (Biosis Research, June 2009). A subsequent recalibration of vegetation loss was presented in Table 4.5 of the Terrestrial Ecological Management Plan (Bulk Water Alliance, October 2010) and Table 1, Appendix A of the CEMP (Bulk Water Alliance, December 2010). Although there were some minor differences in these estimates - attributed to changes in the pipeline alignment and corridor width - the proportional impact on each vegetation type was essentially the same.

3 Subject Area

The subject area includes both the ACT and NSW components of the proposed M2G construction corridor, which extends from the Murrumbidgee River at Angle Crossing to the discharge point at Burra Creek, south of the Williamsdale Road and Burra Road intersection.

Block (or paddock) numbers referred to in this report correspond to those used in the Murrumbidgee to Googong Water Transfer Project A1 Locality map (Job # 0821, dated 05/03/2010) provided by BWA.

₄ Tasks

The following tasks were undertaken in the preparation of this summary report:

- A brief reading of the documents referred to in Section 1, above.
- A brief visual re-evaluation of the vegetation within the subject area on 21 February 2011. The only
 exception was the Cooma-Goulburn Railway corridor and the western section of Block 1103, both of
 which contained high conservation value BGGW derived secondary grassland and known or
 potential habitat for <u>Swainsona recta</u>.
- Walked transects were conducted within Blocks 1102, 1104, 1106, 1108, 1109, 1203, 1205 and 1217. Other Blocks were viewed from roadsides and vantage points.
- A review of the documents for the ACT component of the pipeline.

5 Methods

Criteria used to determine vegetation condition

Vegetation condition was categorised as disturbed, good, moderate or poor. The latter category (poor) has been divided into four sub-categories to provide a finer analysis of this level and is based on the degree and extent of groundcover modification (i.e. proportion of native and non-native grasses), presence of isolated or scattered trees and soil disturbance. Descriptions of each category are as follows:

<u>Good:</u> Contains a high diversity of native herbaceous and/or woody sub-canopy species. Weeds are either absent or occur in very low densities. Structural layers are broadly consistent with the community type, or if modified, the natural soil profile remains intact.

<u>Moderate:</u> Contains a moderate diversity of native herbaceous and/or woody sub-canopy species. There is an increase in the abundance and distribution of non-native grasses and forbs, which may be abundant in localised patches. Structural layers are broadly consistent with the community type, or if modified, the natural soil profile remains intact, though it may show signs of minor disturbance i.e. stock trampling.

<u>Poor:</u> Native herbaceous and/or woody species are either absent, occur in scattered patches or, if widespread, occur in low density. May be represented by mixed native pasture, non-native pasture, plantation or entirely weed dominated. Soil structure may range from partially intact to highly modified due to tilling, cropping or repeated application of fertiliser. This group is divided into the following subcategories.

- <u>Sub-category</u> 1: Highly modified community. Soil profile altered, tilled and cultivated for exclusively non-native pasture crop i.e. Phalaris, Oats. May also be severely affected by weed invasion or stock.
- <u>Sub-category 2</u>: Contains a mixed pasture comprising predominately non-native grasses with scattered (grazing tolerant) native grasses i.e. Austrostipa spp. and Austrodanthonia spp.). Weeds may be common. Soil possibly tilled or fertilised.
- <u>Sub-category 3</u>: May contain isolated or scattered paddock trees of native origin. The understorey is highly modified and contains disturbance tolerant native grasses such as Austrostipa spp. and Austrodanthonia spp. but generally the groundcover is dominated by non-native pasture grasses and/or weeds. Soil possibly tilled or fertilised.
- <u>Sub-category 4:</u> Vegetation dominated by woody weeds or monospecific stands of pioneer woody shrubs such as Burgan (Kunzea ericoides), which have established in response to previous fire or soil disturbances.

<u>Disturbed:</u> Highly modified. Original vegetation has been removed and may be reduced to bare ground. Soil profile is highly modified.

6 Results

Overview - ACT Component of the Pipeline Corridor

Existing vegetation conditions have been transcribed to a series of aerial photographs and are presented in **Figures 1-3**. The linear extent of each condition category has been calculated and is presented in Table 1.

Approximately 1.384 km (45%) of the linear extent of the pipeline corridor within the ACT contained vegetation that was in good condition, 0.287 km (9%) in moderate condition, 1.330km (44%) in poor condition and 50 m (2%) disturbed.

The linear extents of the three poor sub-category components occurring in the ACT section are as follows:

- Sub-category 2: 0.329 km (11%)
- Sub-category 3: 0.821 km (27%)
- Sub-category 4: 0.180 km (6%)

Box Gum Grassy Woodland and Natural Temperate Grassland

Box Gum Grassy Woodland (BGGW) in moderate to good condition accounted for about 32% of the lineal extent of the pipeline corridor within the ACT. Approximately 44 % of the total vegetation within ACT was in poor condition and corresponded to sub-category's 2, 3 and 4.

Natural Temperate Grassland (NTG) in moderate to good condition accounted for about 23.7% of the lineal extent of the pipeline corridor within the ACT.

Overview - NSW Component of the Pipeline Corridor

Existing vegetation conditions within the NSW component of the pipeline corridor have been transcribed to a series of aerial photographs and are presented in **Figures 4-6**. The linear extent of each condition category across each block has been calculated and is presented in **Table 1**.

Approximately 2.775 km (30%) of the linear extent of the pipeline corridor within NSW contained vegetation that is in good condition, 0.625 km (7%) that is in moderate condition and 5.726 km (63%) that is in poor condition.

The linear extents of each sub-component of the poor condition category occurring in the NSW section are as follows:

- Sub-category 1: 4.506 km (49%)
- Sub-category 2: 0.72km (8%)
- Sub-category 3: 0.5km (9%)

Box Gum Grassy Woodland

BGGW in moderate to good condition accounted for 34% of the total linear extent of the pipeline within NSW. Approximately 13.4 % of the total vegetation within NSW was in poor condition and corresponded to sub-category's 2 and 3.

	Condition (distances in metres)			
Block (Property) No.	Disturbed	Poor	Moderate	Good
1102 (NSW)		(1) 60m	185m	790m
1107 (NSW)		(3) 500m	440m	465m
		(1) 415m		
1203 (NSW)		(2) 245m		
1205(NSW)		(2) 125m		105m
		(1) 70m		
Road Easement (NSW)		(1) 1920m		945m
1217 (NSW)				470m
1223 (NSW)		(2) 350m		
1225 (NSW)		(1) 100m		
1302 (NSW)		(1) 415m		
1303 (NSW)		(1) 60m		
1305 (NSW)		(1) 165m		
1309 (NSW)		(1) 195m		
1310 (NSW)		(1) 310m		
1312 (NSW)		(1) 450m		
1315 (NSW)		(1) 186m		
1317 (NSW)		(1) 160m		
Total NSW		5726m	625m	2775m
1002A (ACT)		(2) 245		
1003 (ACT)	50m	(4) 168	41m	560m
1003A (ACT)		(2) 71m		154m

 Table 1: Existing vegetation conditions within each Block within the subject area.

l

	Condition (distances in metres)			
Block (Property) No.	Disturbed	Poor	Moderate	Good
		(3) 664m		
1003B (ACT)		(3) 157m	216m	526m
1006 (ACT)				144m
Road Easement (ACT)		(2) 13m	30m	
		(4) 12m		
Total ACT	50m	1330m	287m	1384m
Total pipeline length (ACT & NSW)	50m	7056m	912	4159m

7 Vegetation condition and variability

For the most part, vegetation across the proposed pipeline corridor, and more discretely within each block in the NSW component of the pipeline, has been influenced to varying degrees by past and present land management practices, including vegetation clearing, commercial stock grazing (high and low intensity), native macropod and feral rabbit grazing; cropping, pasture improvement and nature conservation.

Prior to February 2010, drought conditions had had a significant limiting effect on the vigour of individual plants and the condition of vegetation across most parts of the proposed pipeline corridor. Combined grazing pressures (stock, macropods and rabbits) quickly eliminated any new palatable foliage and further reduced the apparent condition of the vegetation. The onset of higher rainfall in the early part of 2010 and its subsequent continuation through to the present has had a positive effect on soil moisture and the amount of foliage growth of many herbaceous species, particularly grasses (both native and non-native). This contrasts with previous seasons where the herbaceous groundcover on some blocks (i.e. 1102) was generally sparse and heavily grazed to only a few cm in height.

A case in point is the southern portion of Block 1102, which initially comprised a low abundance of tussock grasses and forbs and was categorised as poor to moderate in condition. While the community met the TSC Act definition of BGGW it did not fulfil the EPBC Act minimum requirement. The assessment on 21 February 2011 revealed an estimated foliage cover of up to 80% of native tussock grasses, including Spear grass *Austrostipa bigeniculata, Panicum effusum, Austrodanthonia* spp. *Bothriochloa macra* and occasionally *Themeda australis* to about 1 m in height. There was also a moderate diversity of native forb species (some obscured by foliage cover) that were either not obvious or observed at very low densities during the original EA. There is a reasonable probability that this portion of Block 1102 would now rank as moderate in condition.

Three other Blocks in NSW also had their condition rank elevated as a result of the 21 February 2011 assessment, they are 1203, 1223 and a small proportion of 1217. Vegetation on 1203 and 1223 while remaining in poor condition was ranked sub-category 2, which was a better reflection of the mixed

quality of the groundcover that was now apparent. The front portion of Block 1217 was inaccurately mapped in the original EA and should have been categorised as BGGW in good condition.

The consequence of this is that the vegetation condition within any one particular paddock or block at any particular time is dependent upon the interplay of a range of factors, some of which are mentioned above. The exception being where vegetation has been converted to crop production and soil has been tilled, cultivated for stock crops (i.e. phalaris, oats) and the soil fertility increased with introduced legumes (i.e. clovers) and/or fertilizer. This was typical of many of the properties east of the Gibraltar 'saddle'.

Within the ACT component of the pipeline the effects of land management on groundcover vegetation were most apparent on Blocks 1003A and 1003B. The former block exhibited low species diversity, high proportion of non-native grass and forb, was heavily grazed at the time of the EA surveys and had probably been fertilised on a number of occasions. In contrast, Block 1003B (and 1006) despite having a history of stock grazing (which is unlikely to have been sustained high intensity) exhibited a high relative diversity of grass and forb species, low soil disturbance and maintenance and recruitment of upper canopy species.

Block 1003B also contained the larger proportion of moderate to good condition Box Gum Grassy Woodland.

Moderate to good condition *Themeda australis* grasslands (Natural Temperate Grassland) were typically found on Block 1003 (and in the western corner of Block 1003A). This area has, due to its condition and high forb diversity, been incorporated into the Murrumbidgee River Corridor reserve system and is now excluded from unregulated stock grazing.


8 Implications for rehabilitation

Groundcover vegetation identified as moderate to good in condition should be rehabilitated to the highest possible standard, with species of locally indigenous grass species selected from the following: *Austrostipa bigeniculata, Austrostipa scabra, Austrodanthonia carphoides, Austrodanthonia* spp., *Panicum effusum, Themeda australis, Elymus scaber, Chloris truncata, Microlaena stipoides, Bothriochloa macra*) and a cross section of native forbs including amongst others nitrogen fixing legumes from the family Fabaceae: i.e. *Desmodium varians, Glycine* spp., *Zornia dyctiocarpa, Lotus australis, Cullen tenax* and *Swainsona* sp.

Seed from some of the above mentioned species may be difficult to collect. As such, the following species may be considered as alternatives: *Bracteantha viscosa (Xerochrysum viscosum)*, *Chrysocephalum apiculatum, Wahlenbergia* spp., *Convolvulus erubescens and Vittadinia cuneata*.

Poor condition vegetation in sub-category 2 and 3 that contain mixed grassy groundcovers would require the recovery of predominately disturbance and grazing tolerant native grasses such as *Austrostipa bigeniculata, Austrostipa scabra, Austrodanthonia carphoides, Bothriochloa macra, Austrodanthonia* spp. and *Panicum effusum.* The re-establishment of other native herbaceous species with low grazing tolerance such as *Themeda australis* and other forbs in these areas should be considered with respect to future land use and grazing regimes.

Previously tilled or sown blocks (poor condition sub-category 1) should be replanted with the appropriate pasture species.




© Eco Logical Australia Pty. Ltd. This map is not guaranteed to be free from error or omission. Eco Logical Australia Pty, Ltd. and its employees disclaim liability for any act done on the information in the map and any consequences of such acts or omissions

© ECO LOGICAL AUSTRALIA PTY LTD

Figure 1: Western Section (ACT)

M2G Vegetation Condition Summary




D Eco Logical Australia Pty. Ltd. This map is not guaranteed to be free from error or omission. Eco Logical Australia Pty. Ltd. and its employees disclaim liability for any act done on the information in the map and any consequences of such acts or omissions.

Figure 2: Central Section (ACT)

© ECO LOGICAL AUSTRALIA PTY LTD

M2G Vegetation Condition Summary



D Eco Logical Australia Pty. Ltd. This map is not guaranteed to be free from error or omission. Eco Logical Australia Pty. Ltd. and its employees disclaim liability for any act done on the information in the map and any consequences of such acts or omissions.


Figure 3: Eastern Section (ACT)

© ECO LOGICAL AUSTRALIA PTY LTD



à


ž



@ Eco Logical Australia Pty. Ltd. This map is not guaranteed to be free from error or omission. Eco Logical Australia Pty, Ltd. and its employees disclaim liability for any, act done on the information in the map and any consequences of such acts or omissions.

Figure 4: Western Section (NSW)


© ECO LOGICAL AUSTRALIA PTY LTD



12 Eco Logical Australia Pty. Ltd. This map is not guaranteed to be free from error or omission. Eco Logical Australia Pty. Ltd. and its employees disclaim liability for any act done on the information in the map and any consequences of such acts or omissions.

Figure 5: Central Section (NSW)

© ECO LOGICAL AUSTRALIA PTY LTD



© Eco Logical Australia Pty. Ltd. This map is not guaranteed to be free from error or omission. Eco Logical Australia Pty. Ltd. and its employees disclaim liability for any act done on the information in the map and any consequences of such acts or omissions.

Figure6: Eastern Section (NSW)

© ECO LOGICAL AUSTRALIA PTY LTD

9



HEAD OFFICE

Suite 4, Level 1 2-4 Merton Street Sutherland NSW T 02 8536 8600 F 02 9542 5622

CANBERRA

Level 2, 11 London Court Canberra ACT 2601 T 02 6103 0145 F 02 6103 0148

COFFS HARBOUR

35 Orlando Street Coffs Harbour Jetty NSW 2450 T 02 6651 5484 F 02 6651 6890

WESTERN AUSTRALIA

108 Stirling Street Perth WA 6000 T 08 9227 1070 F 08 9227 1078

SYDNEY

Suite 604, Level 6 267 Castlereagh Street Sydney NSW 2000 T 02 9993 0566 F 02 9993 0573

HUNTER

Suite 17, Level 4 19 Bolton Street Newcastle NSW 2300 T 02 4910 0125 F 02 4910 0126

ARMIDALE

92 Taylor Street Armidale NSW 2350 T 02 8081 2681 F 02 6772 1279

ST GEORGES BASIN

8/128 Island Point Road St Georges Basin NSW 2540 T 02 4443 5555 F 02 4443 6655

NAROOMA

5/20 Canty Street Narooma NSW 2546 T 02 4476 1151 F 02 4476 1161

BRISBANE

93 Boundary St West End QLD 4101 T 0429 494 886